

## Pre-Construction Minor Works Approval Form

Minor Works are defined as any low impact activities that are undertaken prior to the commencement of 'construction' as defined in the project's applicable planning approval. However if Minor Works affect or potentially affect heritage items, threatened species, populations or endangered ecological communities, these works are defined as 'construction' unless otherwise determined by the applicable planning authority.

Minor Works approvals do not remove any obligation to comply with the project's applicable planning approval conditions (including requirements prior to 'any works' commencing) or obtain any other applicable permits, licenses or approvals as necessary.

This application and all supporting information must be submitted to TfNSW/the Environmental Representative as one (1) PDF file at least 10 business days prior to the commencement of the proposed Minor Works.

Part 1: Application	
<b>Contractor:</b>	John Holland & Laing O'Rourke joint venture (JHLOR)
<b>Project:</b>	Sydenham Station and Junction
<b>Application Title:</b> (e.g. Smith St trenching works)	Enabling Works Site wide
<b>Application Number:</b>	SSJ-PCMW-005 Document number: SMCSWSSJ-JHL-WSS-EM-REC-000001
<b>Application Date:</b>	Rev01 - 20/04/2018 Rev02 – 11/05/2018
<b>Planning Approval:</b>	Sydney Metro City and Southwest – Chatswood to Sydenham - Environmental Impact Statement Sydney Metro City and Southwest - Environmental Impact Statement – Sydenham Station and Sydney Metro Trains Facility South Modification Report (MOD 4) Sydney Metro City and Southwest - Environmental Impact Statement – Sydenham Station and Sydney Metro Trains Facility South Modification Submissions Report Sydney Metro City and Southwest Infrastructure Approval SSI 7400 (as modified)
<b>Minor Works Categories:</b> <ul style="list-style-type: none"> <li>Highlight as applicable.</li> <li>If Items 4, 8 or 11 are applicable, this form must be endorsed by an Environmental Representative.</li> </ul>	<ol style="list-style-type: none"> <li>Survey, survey facilitation and investigations works (including road and building dilapidation survey works, drilling and excavation).</li> <li>Treatment of contaminated sites.</li> <li>Establishment of ancillary facilities (excluding demolition), including construction of ancillary facility access roads and providing facility utilities.</li> <li>Operation of ancillary facilities that have minimal impact on the environment and community.</li> <li>Minor clearing and relocation of vegetation (including native).</li> <li>Installation of mitigation measures, including erosion and sediment controls, temporary exclusion fencing for sensitive areas and acoustic treatments.</li> <li>Property acquisition adjustment works, including installation of property fencing and utility relocation and adjustments to properties.</li> <li>Utility relocation and connections.</li> <li>Maintenance of existing buildings and structures.</li> <li>Archaeological testing under the Code of Practice for Archaeological Investigation of Aboriginal Objects in New South Wales (DECCW, 2010) or archaeological monitoring undertaken in association with other Minor Works to ensure there is no impact on heritage items.</li> <li>Any other activities that have minimal environmental impact, including construction of minor access roads, temporary relocation of pedestrian and cycle paths and the provision of property access.</li> </ol>

**Planning Authority  
Determination:**

Will the proposed works affect or have the potential to affect heritage items, threatened species, populations or endangered ecological communities?

*If 'Yes', this completed form must be endorsed by an Environmental Representative, approved by TfNSW and submitted to the applicable planning authority to determine that the works are not defined as 'construction'.*

No – in accordance with the information presented within the EIS and Modification Report there will be no impacts associated with the works that will affect heritage items, threatened species, populations or endangered ecological communities.

An addendum Historical Archaeological Research Design (ARD) for the Sydenham Station and Sydney Metro Trains Facility South (the project as modified) was completed by Artefact (January, 2018). The report concluded that an Unexpected Finds Procedure would be sufficient for managing works within the project area. JHLOR will implement the *Sydney Metro Unexpected Finds Procedure v1.4*.

**Part 2: Details**
**Describe the proposed  
Minor Works:**

Including work methodologies, site location(s) and site description(s) (e.g. landscape type, waterways, etc.).

**Site Description Overview**

This overview is based on information from the EIS, Modification Report and Modification Submissions Report.

The site is a typical rail site with track, rail and ballast extending from Bedwin Road Bridge at the city end and branching out past Sydenham Station towards Tempe Station on the T4 line, Marrickville Station on the T3 line and the XPT Maintenance Facility.

There are a number of buildings and structures on the site including the State Heritage listed Sydenham Station and the Sydenham Pit and Pump Station. Other buildings and structures include the XPT Maintenance Facility, the Geotechnical Site Office and the Sydenham Signal Control Centre.

Vegetation on the site includes grasses, shrubs, weeds and planted street trees.

The site includes the Sydenham Pit, which receives water from the local Marrickville catchment. A concrete channel, known as the "Eastern Channel", runs through the site from north to south and discharges stormwater from the wider catchment and the Sydenham Pit to the Cooks River. There is a number of drainage pits located throughout the site, including a number of pits located within the track.

The area is surrounded by a mixture of industrial/commercial properties and residential properties. There are no major arterial roads in the vicinity of the project.

**Description of Works**

A number of activities will be under as part of the works. The location of each activity can be seen within Appendix 1. The activities to be undertaken include;

**1. Minor Clearing and Grubbing**

This activity includes the removal of vegetation to enable future works. This includes the removal of grasses, shrubs and trees (Refer to the Conditions of Approval for a definition of a "tree"). Any tree that has been identified as a threatened species or part of an EEC will not be removed.

Any trees removed as part of the works must be included within an endorsed Tree Impact Assessment Report. This MWA refers to trees within the rail corridor only, as identified within *SMCSWSSJ-JHL-WSS-EM-REP-000001 Tree Impact Assessment Report – Rail Corridor*.

Plant and equipment used as part of this activity includes:

- Excavator
- Dump truck
- Chainsaw
- Mulcher
- Various hand tools

This activity may be undertaken, in part, outside of standard construction hours where access to certain vegetation can only occur during a rail possession.

**2. Ancillary Facility Establishment and Operation**

This activity includes the establishment of the minor ancillary facility within Sydney Trains land on Bolton Street, Sydney. The area is currently used as a storage yard for a haulage operation. The works would involve the establishment of a crib room and toilet block. The works are subject to endorsement from the ER under CoA-A18. The works are included within Consistency Assessment *SSJ-PACA-002- Ancillary Facility - Bolton St*.

Plant and equipment used as part of this activity includes:

- Excavator
- Delivery truck
- Crane Truck
- Various hand tools

This activity also includes the operation of the Sydney Trains Geotechnical Offices, located on Railway Parade Sydenham, as an ancillary facility. The Geotechnical Offices are pre-existing buildings within the rail corridor and will not require modification.

The operation of both ancillary facilities will occur both during and outside of standard construction hours as the facilities will be used during possessions.

### **3. Establishment of Sediment Controls**

This activity includes the installation of general erosion and sediment controls as required to undertake other activities within this MWA. Controls will include;

- Sediment fences
- Stormwater pit protection (silt warden, coir logs, geofabric)
- Check-dams

Specific Erosion and Sediment Control Plans will be produced as activities progress.

Plant and equipment used as part of this activity includes:

- Excavator
- Various hand tools

The establishment of Sediment Controls will occur both during and outside of standard construction hours.

### **4. Fraser Park Access Track**

An access track will be established within Fraser Park to allow access to the rail corridor via a gate that is located adjacent to the Sydney Trains Signalling Control Centre. Part of the access track will also be established to maintain ambulance access to the Fraser Park Football Club.

The works will consist of excavating along an existing HV service, backfilling with stabilised sand and roadbase, shaping into an access track and applying a layer of asphalt.

The works are included within Consistency Assessment *SSJ-PACA-001-Fraser Park Haul Road*.

Plant and equipment used as part of this activity includes:

- Excavator
- Truck
- Positrack
- Watercart
- Roller

This activity will be undertaken in accordance with Minor Works category 11. There are no residential receivers within the vicinity of the access track. The sporting ground is generally used outside of standard construction hours, apart from Saturday mornings. The access track will be constructed within standard construction hours, with a preference for works to be scheduled Monday to Friday. All works relating to the installation of the access track will be communicated to the operators of Fraser Park. There will be negligible impacts relating to noise and vibration to Fraser Park receivers. A water cart will be used to condition the material and mitigate the risk of dust generation.

### **5. Existing Access Track Upgrade**

A pre-existing access track within the corridor, adjacent to the Portugues Club and Fraser Park will be upgraded. This will involve importing new roadbase material.

Plant and equipment used as part of this activity includes:

- Excavator
- Truck
- Positrack
- Watercart
- Roller

This activity will be undertaken in accordance with Minor Works category 11. There are no residential receivers within the vicinity of the access track. The sporting ground is generally used outside of standard construction hours, apart from Saturday mornings. The access track will be constructed within standard construction hours, with a preference for works to be scheduled Monday to Friday. All works relating to the installation of the access track will be communicated to the operators of Fraser Park. There will be negligible impacts relating to noise and vibration to Fraser Park receivers. A water cart will be used to condition the material and mitigate the risk of dust generation.

#### **6. Edgeware Road Access Gate**

This work will involve the installation of a new corridor access gate at Edgeware Road, Enmore. The gate will be established to allow safe access to the rail corridor from the country side of Bedwin Road bridge.

Works outside of the project boundary will be subject to a Consistency Assessment.

Plant and equipment used as part of this activity includes:

- 2t Tipper
- Various hand tools

The Edgeware Road access gate will be installed during standard construction hours.

#### **7. Bridge Inspections**

Inspection works will be undertaken on Bedwind Road Bridge, Gleeson Avenue Bridge and the ARTC Rail Bridge. The inspections are to be undertaken to inform design.

To undertake the inspections a hi-rail EWP will be used to lift workers into place. The inspections will take place outside of standard construction hours during rail possessions.

#### **8. Under Line Crossings (ULXs)**

A number of ULXs will be installed as part of the utility relocation works in preparation for the construction phase. The ULXs will be installed during rail possessions.

The works involve excavating a trench under the existing rail line, placing conduits and pits within the excavation, backfilling with stabilised sand and capping material, and reinstating the track.

Also associated with this activity will be the import of backfill material and the export of waste spoil from the site.

Plant and equipment used as part of this activity includes:

- Excavator
- Hydrema
- Vacuum truck
- Truck
- Various Hand tools
- Lighting Towers
- Watercart

The ULXs will be installed both during and outside of standard construction hours during rail possessions.

#### **9. Combined Service Route**

Combined Service Route (CSR) will be installed as part of the utility relocation works in preparation for the construction phase. This includes the installation of Galvanised Steel Troughing. of the route, the installation of conduits and pits, and backfilling with stabilised sand.

Some Galvanised Steel Troughing (GST) will also be installed as part of this work. This involves the excavation of post holes, concreting of posts (using hand mixed concrete) and the installation of troughing.

Plant and equipment used as part of this activity includes:

- Vacuum truck
- Various Hand tools

The CSR will be installed both during and outside of standard construction hours during rail possessions.

#### **10. Signalling Works**

Signal works will include the installation and commissioning of the Signalling Location Case 627.

The works would involve the following:

- Service searching using NDD truck
- Minor excavation and removal of concrete slab
- Installation of small base slab using bags of cement
- Installation of plinths
- Installation of case
- Connection of cables
- Commissioning

Plant used would be:

- 14t excavator
- 14 Hydrema (dump truck)
- Various hand tools

The signalling works will occur both during and outside of standard construction hours during rail possessions.

#### 11. Over Head Wire (OHW) Footings

A number of OHW footings will be installed in accordance with Minor Works Category 11. The works will include the excavation of the footing, installation of reinforcement steel and temporary formwork, and the pumping of concrete.

Plant and equipment used as part of this activity includes:

- Excavator (with auger attachment)
- Various hand tools
- Concrete pump
- Concrete truck
- Concrete vibrator

The OHW footings will not be installed in close proximity to sensitive receivers, as such impacts from noise and vibration will be negligible. Concrete washout will occur in a dedicated concrete washout area, located away from stormwater drainage. All waste will be disposed of in accordance with the *NSW EPA Waste Classification Guidelines* (NSW EPA, 2014).

The OHW footings will be installed both during and outside of standard construction hours during rail possessions.

#### 12. Signage Installation

A number of construction site information signs will be installed on the project boundary fence. The locations of these signs will be determined in consultation with the Sydney Metro Communications Team.

Plant and equipment used as part of this activity includes:

- 2t Tipper
- Various hand tools

Signage installation will occur during standard construction hours.

#### 13. Temporary Access Bridge

A temporary bridge will be installed over the Eastern Channel to allow access from the Sydneham Equipment Centre to the up Illwara local track. The temporary bridge will consist of a prefabricated steel deck and structure, placed on two concrete abutments.

Plant and equipment used as part of this activity includes:

- Excavator (with auger attachment)
- Various hand tools
- Concrete pump
- Concrete truck
- Concrete vibrator
- 130t mobile crane

	<p>This activity will be undertaken in accordance with Minor Works category 11. The bridge install will not occur in close proximity to sensitive receivers, as such impacts from noise and vibration will be negligible. Concrete washout will occur in a dedicated concrete washout area, located away from stormwater drainage. All waste will be disposed of in accordance with the <i>NSW EPA Waste Classification Guidelines</i> (NSW EPA, 2014).</p> <p>The temporary access bridge will be installed during standard construction hours.</p> <p><b>14. Soil Resistivity Testing</b></p> <p>Soil resistivity testing will be carried out in a number of locations. The activity involves inserting a metal rod into the ground to measure the soils resistance to the flow of electricity.</p> <p>Plant and equipment used as part of this activity includes:</p> <ul style="list-style-type: none"> <li>• Various hand tools</li> </ul> <p>Soil resistivity testing will occur both during and outside of standard construction hours.</p> <p><b>General Notes:</b></p> <p>All plant would access site via existing Sydney Trains access gates.</p> <p>All work to occur out-side of normal construction hours, as identified within each activity description above, would be subject to approval of an OOHW Application. It is noted that OOHW approvals are subject to risk determination by the AA. High risk works need to be approved by DPE. The anticipated dates for OOHW and associated activities (from this MWA) are as follows;</p> <ul style="list-style-type: none"> <li>• WE48 (26-27 May 2018): Bridge Inspection, ULX install, CSR install, signalling works,</li> <li>• WE51 (17 Jun 2018): Minor Clearing, Sediment Control Installation, Bridge Inspection, ULX install, CSR install, signalling works, Soil resistivity testing</li> <li>• WE53 (30 Jun – 1 Jul 2018): Minor Clearing, Sediment Control Installation, Bridge Inspection, ULX install, CSR install, signalling works, OHW footings, Temporary bridge install, Soil resistivity testing</li> </ul> <p>Note that these activities are subject to change based on construction progress. The above list does not include activities approved under any other MWA.</p>
<p><b>Planned Commencement Date:</b></p>	<p>14<sup>th</sup> May, 2018 (target date pending approval of this MWA and associated Consistency Assessments. All activities to be included within community notifications before commencement).</p>
<p><b>Local Sensitivities:</b></p> <p>Describe the presence (if any) of local sensitive environmental areas and community receptors</p>	<ul style="list-style-type: none"> <li>• There are a number of residential properties located along Burrows Ave, Bridge St and Railway Rd. These properties may be sensitive to excessive noise. The properties nearest the rail corridor have been previously treated with double glazing to reduce rail noise. It is noted that any works occurring near these properties will occur during OOHW. As such, any noise impacts on these properties will be assessed within OOHW assessments. The OOHW assessments will identify the appropriate mitigation measures to put in place to manage noise impacts at these properties. Any other activities such as erosion and sediment control installation or soil resistivity testing will include hand tolls only in the vicinity of these properties, and therefore will have negligible noise impacts.</li> <li>• Heritage – there are a number of heritage structures within the project footprint including Sydenham Station and the Sydenham Pit and Pump Station (State Heritage Register) and The Marrickville (Meek's Road) Railway Sub-station (S170 Register). These works will not impact these structures or areas at all. For all works that include excavation works, JHLOR will operate under the Sydney Metro Unexpected Heritage Finds Procedure. Workers will be instructed to stop works in any instance where a suspected item of Aboriginal or non-Aboriginal heritage is uncovered. Workers are to report any finds immediately to the Environmental manager.</li> </ul> <p>There are no planned works within the curtilage of any registered heritage building or item, apart from the Gleeson Avenue Bridge inspection which is non-intrusive works.</p>
<p><b>Part 3: Environmental Risk Assessment and Management</b></p>	
<p>Prepare an Environmental Risk Assessment (in accordance with the <i>Sydney Metro Risk Management Standard</i>) and an Environmental Control Map for the proposed Minor Works and attach as Appendix 1.</p> <p>If an Environmental Risk Assessment and/or an Environmental Control Map for the proposed Minor Works is/are already contained in existing documentation, attach the relevant section(s) as Appendix 1.</p>	



**Documentation:**

List any existing documents (including those referenced above) that the proposed Minor Works will be undertaken in accordance with and attach as Appendix 2 (e.g. plans, procedures, etc.).

An Environmental Risk Assessment and an ECM for the Works is included within Appendix 1.

Unexpected finds procedures for contamination and items or deposits with heritage significance, and the ARD are included in Appendix 2.

**Part 4: Workforce Notification****How will the environmental and community risks and associated mitigation measures of the proposed Minor Works be communicated to the contractor's workforce?**

A site induction will be provided to all personnel working on the project site. The induction will include relevant environmental aspects and risks associated with works on the project site.

Works will be undertaken in accordance with a SWMS or JSEA (depending on whether the works meets the definition of High Risk Construction Works in accordance with Clause 291 WHS Regulation). SWMS will be reviewed by the JHLOR Environmental Manager.

**Part 5: Community Consultation****What community consultation has been undertaken already?**

No consultation to date.

**What community consultation is planned to be undertaken?**

The works are to be included within monthly notifications and specific notifications. Works scheduling is dependent on construction and design requirements, works will not occur unless they are included within a notification.

If drafted already, attach applicable Community Notification as Appendix 3.

**Part 6: Contact Details**

Nominate contractor's project manager, environmental and communications contact(s).


<b>Name:</b>	Neil Ivison	<b>Position:</b>	Project Director	<b>Phone:</b>	
	Cameron Newling		Environmental Manager		
	Sanjin Muhic		Stakeholder and Community Relations Manager		

**Part 7: Signature**

This signature acknowledges that the proposed Minor Works will be undertaken in accordance with this application, have minimal environmental impact and are not defined as 'construction' in accordance with the applicable planning approval.

**Name:**

Cameron Newling

**Signature:**

**Date:**




11/5/18

## Determination Page

(TfNSW/Environmental Representative Use Only)

### 12. Endorsement/Approval

These signatures represent formal endorsement/approval for the proposed Minor Works to commence in accordance with this application and the applicable planning approval requirements (subject to any determination from the applicable planning authority as may be required by the planning approval conditions).

	TfNSW Principal Manager, Communication & Engagement – Endorsement (required for all applications)	TfNSW Principal Manager, Sustainability, Environment & Planning – Approval (required for all applications)	Environmental Representative – Endorsement (required as necessary in accordance with the applicable planning approval, optional for all other circumstances)
Signature:			
Name:	Fiona Morrisby	CAROLYN RILEY	Annabelle Tungol Reyes
Date:	21/5/18	21/5/18	18 May 2018
Comments:	if notification expires & work is not complete a new notification must be issued.		Supporting letter attached as Appendix 4 if necessary.
Conditions:			Supporting letter attached as Appendix 4 if necessary.
<input type="checkbox"/>	Approved (by TfNSW)		
<input type="checkbox"/>	Endorsed (by Environmental Representative)		
<input type="checkbox"/>	Rejected		




## Appendix 1: Cover Page

Work area, Environmental Risk Assessment and Environmental Control Map.











## Risk Assessment

This Risk Assessment has been undertaken in accordance with the requirements of *Sydney Metro Risk Management Standard*.

Note; **C** = Consequence & **L** = Likelihood as per *Sydney Metro Risk Management Standard – Appendix A Sydney Metro Risk Matrix*

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Minor Clearing and Grubbing								
Fauna within vegetation	Harm to fauna	C4	L4	Med	Induction to include awareness of fauna and appropriate management. Spotter to be in place when clearing vegetation A JHLOR Vegetation Removal Permit is to be signed by the Environmental Manager (or delegate) when a tree is to be removed All trees are to be inspected before clearing An ecologist is to be on call in case any fauna does not move from the work front	C4	L5	Low
Removal of Trees	Removal of trees that are not included within a Tree Impact Assessment Report Removal of habitat tree	C4	L4	Med	Induction to include awareness of tree removal/trimming requirements A JHLOR Vegetation Removal Permit is to be signed by the Environmental Manager (or delegate) when a tree is to be removed Properly mark and protect trees that will be retained All trees are to be inspected before clearing An ecologist is to be on call in case any fauna does not move from the work front	C4	L5	Low
Erosion and Sediment Control	Ground cover removed increasing risk of sediment laden runoff	C4	L4	Med	Erosion and Sediment Control Plan (ESCP) to be developed and implemented for works	C4	L5	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Items of heritage significance uncovered during works	Damage to heritage items or archaeological deposits	C3	L5	Med	Induction to include heritage management requirements.  No works to occur within the heritage curtilage of Sydenham Station and Sydenham Pit.  Implement unexpected finds procedure as per the ARD	C3	L6	Low
Waste from clearing and grubbing	Incorrect handling or disposal of waste leading to environmental degradation	C4	L4	Med	All trees are to be mulched and taken to a licenced composting facility.	C4	L5	Low
<b>Ancillary Facility Establishment and Operation</b>								
Planning Approvals	Establishment of Bolton St Minor Ancillary Facility without appropriate Planning Approval in place	C4	L5	Low	Obtain endorsed Consistency Assessment for use of area as minor ancillary facility  Implement all controls outlined in the endorsed Consistency Assessment	C5	L5	Low
Noise from plant and people	Noise from plant impacting on sensitive receivers  Noise impacts outside standard construction hours	C5	L4	Low	Induction to include noise mitigation and “good neighbour” approach.  Works to occur in during standard construction hours where possible  Plant to be positioned so that the noisier part points away from sensitive receivers, where possible  Follow the appropriate approvals process and submit Out of Hours Work applications for Acoustic Advisor endorsement and Environmental Representative approval. Mitigation measures to be implemented in accordance with the Construction Noise Strategy.	C5	L6	Low



Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Chemical handling and storage	Poor storage and handling of chemicals causes spills	C5	L4	Low	<p>No storage of chemicals at the Bolton St ancillary facility</p> <p>Any chemicals and fuels are to be stored within a bunded area with 110% of the capacity of the largest stored container</p> <p>Refuelling to occur more than 20m away from drainage lines</p> <p>Site induction includes spill response awareness.</p>	C4	L5	Low
<b>Establishment of Erosion and Sediment Controls</b>								
Ecology	Unapproved clearing of flora for establishment of controls.	C4	L5	Low	<p>Induction to include awareness of tree removal/trimming requirements</p> <p>A JHLOR Vegetation Removal Permit is to be signed by the Environmental Manager (or delegate) when a tree is to be removed</p>	C5	L5	Low
<b>Fraser Park Access Track</b>								
Planning Approvals	Planning Approval for Access Track	C4	L5	Low	<p>Obtain endorsed Consistency Assessment for establishment of Fraser Park Access Track</p> <p>Implement all controls outlined in the endorsed Consistency Assessment</p>	C5	L5	Low
Erosion and Sediment Control	Sediment laden runoff works	C4	L4	Med	<p>Induction to include ERSED protection measures</p> <p>Produce an ESCP for material management and ongoing operation of access track</p>	C4	L5	Low
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	Induction to include noise mitigation and “good neighbour” approach.	C5	L6	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
					Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible			
Waste	Incorrect disposal of spoil waste	C3	L5	Med	<p>Induction to include waste management practices</p> <p>Waste to be tested in accordance with the Waste Classification Guidelines (NSW EPA, 2014) prior to disposal</p> <p>The waste must be lawfully transported and disposed of to a licenced facility.</p>	C3	L6	Low
Air Quality	Dust generation during works	C4	L4	Med	<p>Induction to include air quality management practices</p> <p>Water cart or water trailer to be present to wet down material</p> <p>Monitor conditions and cease work where dusty conditions are observed</p>	C4	L5	Low
<b>Existing Access Track Upgrade</b>								
Erosion and Sediment Control	Sediment laden runoff works	C4	L4	Med	<p>Induction to include ERSED protection measures</p> <p>Produce an ESCP for material management and ongoing operation of access track</p>	C4	L5	Low
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	<p>Induction to include noise mitigation and “good neighbour” approach.</p> <p>Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible</p>	C5	L6	Low
Waste	Incorrect disposal of spoil waste	C3	L5	Med	<p>Induction to include waste management practices</p> <p>Waste to be tested in accordance with the Waste Classification Guidelines (NSW EPA, 2014) prior to disposal</p>	C3	L6	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
					The waste must be lawfully transported and disposed of to a licenced facility.			
Air Quality	Dust generation during works	C4	L4	Med	Induction to include air quality management practices Water cart or water trailer to be present to wet down material Monitor conditions and cease work where dusty conditions are observed	C4	L5	Low
Edgware Road Gate Install								
Traffic	Impacts on Traffic	C5	L4	Low	Implement a Traffic Control Plan and obtain a Road Occupancy Licence Undertake work outside of peak hours, where possible	C5	L6	Low
Bridge Inspections								
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	Induction to include noise mitigation and “good neighbour” approach. Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible Follow the appropriate approvals process and submit Out of Hours Work applications for Acoustic Advisor endorsement and Environmental Representative approval. Mitigation measures to be implemented in accordance with the Construction Noise Strategy.	C5	L6	Low
Under Line Crossings (ULXs)								
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	Induction to include noise mitigation and “good neighbour” approach.	C5	L6	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
					Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible  Follow the appropriate approvals process and submit Out of Hours Work applications for Acoustic Advisor endorsement and Environmental Representative approval. Mitigation measures to be implemented in accordance with the Construction Noise Strategy.			
Water	Discharge of water from ULX excavations	C4	L4	Med	Induction to include information on water discharge practices and hold point for Environmental Manager testing and sign-off  Undertake testing in accordance with Sydney Metro Water Reuse and Discharge Guidelines	C4	L5	Low
Erosion and Sediment Control	Sediment laden runoff from stockpiled materials	C4	L4	Med	Induction to include ERSER protection measures  Produce an ESCP for stockpile management – cover stockpiles where practicable	C4	L5	Low
Items of heritage significance uncovered during works	Damage to heritage items or archaeological deposits	C3	L5	Med	Induction to include heritage management requirements.  No works to occur within the heritage curtilage of Sydenham Station and Sydenham Pit.  Implement unexpected finds procedure as per the ARD	C3	L6	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Waste	Incorrect disposal of spoil waste Acid Sulphate Soils Contamination	C3	L5	Med	<p>Induction to include waste management practices</p> <p>Waste to be tested in accordance with the Waste Classification Guidelines (NSW EPA, 2014) prior to disposal</p> <p>The waste must be lawfully transported and disposed of to a licenced facility.</p> <p>Exposed Potential Acid Sulphate Soil within the excavations will be kept wet during the works. The excavations will be backfilled immediately to prevent any Potential Acid Sulphate Soils from oxidising.</p> <p>An occupational hygienist is to be on call to advice on management of any contaminated material (advice based on contamination type).</p>	C3	L6	Low
Air Quality	Dust generation during excavation and stockpiling	C4	L4	Med	<p>Induction to include air quality management practices</p> <p>Water cart or water trailer to be present to wet down material</p> <p>Monitor conditions and cease work where dusty conditions are observed</p>	C4	L5	Low
<b>Combine Service Route</b>								
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	<p>Induction to include noise mitigation and “good neighbour” approach.</p> <p>Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible</p> <p>Follow the appropriate approvals process and submit Out of Hours Work applications for Acoustic Advisor endorsement and Environmental Representative</p>	C5	L6	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
					approval. Mitigation measures to be implemented in accordance with the Construction Noise Strategy.			
Water	Discharge of water from CSR excavations	C4	L4	Med	Induction to include information on water discharge practices and hold point for Environmental Manager testing and sign-off  Undertake testing in accordance with Sydney Metro Water Reuse and Discharge Guidelines	C4	L5	Low
Erosion and Sediment Control	Sediment laden runoff from stockpiled materials	C4	L4	Med	Induction to include ERSED protection measures Produce an ESCP for stockpile management – cover stockpiles where practicable	C4	L5	Low
Items of heritage significance uncovered during works	Damage to heritage items or archaeological deposits	C3	L5	Med	Induction to include heritage management requirements.  No works to occur within the heritage curtilage of Sydenham Station and Sydenham Pit.  Implement unexpected finds procedure as per the ARD	C3	L6	Low



Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Waste	Incorrect disposal of spoil waste Acid Sulphate Soils Contamination	C3	L5	Med	<p>Induction to include waste management practices</p> <p>Waste to be tested in accordance with the Waste Classification Guidelines (NSW EPA, 2014) prior to disposal</p> <p>The waste must be lawfully transported and disposed of to a licenced facility.</p> <p>Exposed Potential Acid Sulphate Soil within the excavations will be kept wet during the works. The excavations will be backfilled immediately to prevent any Potential Acid Sulphate Soils from oxidising.</p> <p>An occupational hygienist is to be on call to advice on management of any contaminated material (advice based on contamination type).</p>	C3	L6	Low
Air Quality	Dust generation during excavation and stockpiling	C4	L4	Med	<p>Induction to include air quality management practices</p> <p>Water cart or water trailer to be present to wet down material</p> <p>Monitor conditions and cease work where dusty conditions are observed</p>	C4	L5	Low
<b>Signalling</b>								
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	<p>Induction to include noise mitigation and “good neighbour” approach.</p> <p>Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible</p> <p>Follow the appropriate approvals process and submit Out of Hours Work applications for Acoustic Advisor endorsement and Environmental Representative</p>	C5	L6	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C	X	L = Risk		C	X	L = Risk
					approval. Mitigation measures to be implemented in accordance with the Construction Noise Strategy.			
Erosion and Sediment Control	Sediment laden runoff from stockpiled materials	C4	L4	Med	Induction to include ERSER protection measures Produce an ESCP for stockpile management – cover stockpiles where practicable	C4	L5	Low
<b>Over Head Wire Footings</b>								
Noise from plant	Noise from plant impacting on sensitive receivers	C5	L4	Low	Induction to include noise mitigation and “good neighbour” approach.  Plant to be positioned so that the noisier part of the rig points away from sensitive receivers, where possible  Follow the appropriate approvals process and submit Out of Hours Work applications for Acoustic Advisor endorsement and Environmental Representative approval. Mitigation measures to be implemented in accordance with the Construction Noise Strategy.	C5	L6	Low
Water	Discharge of water from OHW footing excavations	C4	L4	Med	Induction to include information on water discharge practices and hold point for Environmental Manager testing and sign-off  Undertake testing in accordance with Sydney Metro Water Reuse and Discharge Guidelines	C4	L5	Low
Erosion and Sediment Control	Sediment laden runoff from stockpiled materials	C4	L4	Med	Induction to include ERSER protection measures Produce an ESCP for stockpile management – cover stockpiles where practicable	C4	L5	Low

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Items of heritage significance uncovered during works	Damage to heritage items or archaeological deposits	C3	L5	Med	<p>Induction to include heritage management requirements.</p> <p>No works to occur within the heritage curtilage of Sydenham Station and Sydenham Pit.</p> <p>Implement unexpected finds procedure as per the ARD</p>	C3	L6	Low
Waste	<p>Incorrect disposal of spoil waste</p> <p>Acid Sulphate Soils</p> <p>Contamination</p>	C3	L5	Med	<p>Induction to include waste management practices</p> <p>Waste to be tested in accordance with the Waste Classification Guidelines (NSW EPA, 2014) prior to disposal</p> <p>The waste must be lawfully transported and disposed of to a licenced facility.</p> <p>Exposed Potential Acid Sulphate Soil within the excavations will be kept wet during the works. The excavations will be backfilled immediately to prevent any Potential Acid Sulphate Soils from oxidising.</p> <p>An occupational hygienist is to be on call to advice on management of any contaminated material (advice based on contamination type).</p>	C3	L6	Low
Air Quality	Dust generation during excavation and stockpiling	C4	L4	Med	<p>Induction to include air quality management practices</p> <p>Water cart or water trailer to be present to wet down material</p> <p>Monitor conditions and cease work where dusty conditions are observed</p>	C4	L5	Low
<b>Signage Installation</b>								
N/A								

Aspect	Potential Environmental Impact	Initial Risk Rating			Control Measures	Residual Risk Rating		
		C X	L =	Risk		C X	L =	Risk
Soil Resistivity Testing								
Items of heritage significance uncovered during works	Damage to heritage items or archaeological deposits	C3	L5	Med	Induction to include heritage management requirements.  No works to occur within the heritage curtilage of Sydenham Station and Sydenham Pit.  Implement unexpected finds procedure as per the ARD	C3	L6	Low

## Appendix A: Sydney Metro Risk Matrix

### A1 Consequence Table

Consequence Table						
Rating	C6	C5	C4	C3	C2	C1
Descriptor/ Impact Area	Insignificant	Minor	Moderate	Major	Severe	Catastrophic
<b>Health and Safety (Injury and Disease)</b>	Illness, first aid or injury not requiring medical treatment.	Illness or minor injuries requiring medical treatment.	Single recoverable lost time injury or illness, alternate/restricted duties injury, or short-term occupational illness.	1-10 major injuries requiring hospitalisation and numerous days lost, or medium-term occupational illness.	Single fatality and/or 10-20 major injuries/permanent disabilities/chronic diseases.	Multiple fatalities and/or >20 major injuries/permanent disabilities/chronic diseases.
<b>Environment</b>	No appreciable changes to environment and/or highly localised event.	Change from normal conditions within environmental regulatory limits and environmental effects are within site boundaries.	Short-term and/or well-contained environmental effects. Minor remedial actions probably required.	Impacts external ecosystem and considerable remediation is required.	Long-term environmental impairment in neighbouring or valued ecosystems. Extensive remediation required.	Irreversible large-scale environmental impact with loss of valued ecosystems.
<b>Customer Experience/ Operational Reliability</b>	Short duration disruptions affecting part of one transport mode.	Minor disruptions affecting several parts of one transport mode.	Serious disruptions affecting operation of one complete transport mode.	Major disruptions affecting operations of one transport mode with network-wide effects on one or more other modes of transport.	Short duration shutdowns or substantial disruptions affecting multiple transport modes with sector-wide cascading effects.	Extensive shutdowns or extended disruptions with economy-wide effects.
<b>Government/ Stakeholder / Public Trust/ Confidence</b>	Negative article in local media. No discernible reaction/apprehension. Goodwill, confidence and trust retained.	Unease – Series of negative articles in local/state media. Confidence remains with some minor loss of goodwill or trust. Recoverable with little effort or cost. Some continuing scrutiny/attention.	Disappointment – Extended negative local/state media coverage. Confidence and trust dented but are quickly recoverable at modest cost within existing budget and resources.	Concern – Short-term negative state/national media coverage. Confidence and trust are diminished but are recoverable with time, staff effort and additional funding.	Displeasure – Extended negative state/national media coverage. Confidence and trust are damaged but are recoverable at considerable cost, time and staff effort.	Outrage – Material change in the public perception of the organisation. Confidence and trust are severely damaged, possibly irreparably, and full recovery both questionable and costly.
<b>Regulatory or Legal Breach</b>	Low-level non-compliance with legal and/or regulatory requirement or duty by individuals or TNSW.	Minor non-compliance with legal and/or regulatory requirement or duty. Investigation and/or report to authority.	Moderate non-compliance. Subject to comment and monitoring from applicable regulator. Small fine and no disruption to services.	Major breach resulting in enforcement action and/or prohibition notices. Substantial fine and no disruption to services.	Substantial breach resulting in prosecution, fines and/or litigation. Licence or accreditation restricted or conditional affecting ability to operate.	Prosecution leading to imprisonment of TNSW executive. Loss of operating licence.
<b>Management Effort/ Organisational Fatigue</b>	An event, the impact of which can be absorbed as part of normal activity.	An event, the impact of which can be absorbed but some additional management effort is required.	An event, the impact of which can be absorbed but much broader management effort is required.	Major event which can be absorbed, but substantial management effort is required.	Severe event which requires extensive management effort but can be survived.	Catastrophic event with the clear potential to lead to the collapse of the organisation.
<b>Benefit Realisation of Initiative, Program or Project</b>	No time delay with initiative or project but it will incur a slight decrease in the benefits realised.	Minor delay with the initiative and/or a minor decrease in the benefits realised, or minor delay on the project or another project, with no public implications.	Several delays with the initiative and/or moderate decrease in benefits realised, or completion date missed for non-critical path project.	Major delays with the initiative and/or major decrease in benefits realised; or publicly announced portion/milestone missed or final completion date missed with demonstrable mitigating external circumstances.	Severe delays with initiative, which impacts across divisions and/or significant decrease in benefits realised, or publicly announced portion/milestone missed or final completion date missed on critical path project.	Failure to realise benefits of the initiative which adversely affects the enterprise-wide operations of TNSW; or publicly announced portion/ milestone significantly missed or final completion date significantly missed on critical path project.
<b>Budget, Costs or Revenue</b>	< \$100k	\$100k – \$1m	\$1m – \$10m	\$10m – \$50m	\$50m – \$100m	> \$100m

## A2 Likelihood Criteria

Likelihood						
Rating	L6	L5	L4	L3	L2	L1
Description/Definition	Almost Unprecedented	Very Unlikely	Unlikely	Likely	Very Likely	Almost Certain
Qualitative Expectation	Not expected to ever occur during time of activity or project	Not expected to occur during the time of activity or project	More likely not to occur than occur during time of activity or project	More likely to occur than not occur during time of activity or project	Expected to occur occasionally during time of activity or project	Expected to occur frequently during time of activity or project
Sydney Metro Probability Analysis	<10%	10-25%	25-50%	50-75%	75-90%	>90%
Quantitative Frequency	Less than once every 100 years	Once every 10 to 100 years	Once every 1 to 10 years	Once each year	1-10 times every year	10 times or more every year

## A3 Risk Matrix

Risk Rating A – Very High B – High C – Medium D – Low			Consequence					
			Insignificant	Minor	Moderate	Major	Severe	Catastrophic
			C6	C5	C4	C3	C2	C1
Likelihood	Almost certain	L1	C	B	B	A	A	A
	Likely	L2	C	C	B	B	A	A
	Possible	L3	D	C	C	B	B	A
	Unlikely	L4	D	D	C	C	B	B
	Rare	L5	D	D	D	C	C	B
	Almost unprecedented	L6	D	D	D	D	C	C



## Appendix 2: Cover Page


Environmental Management Documentation.

# SYDENHAM STATION AND SYDNEY METRO TRAINS FACILITY SOUTH

Addendum to the Sydney Metro City &  
Southwest – Chatswood to Sydenham  
Historical Archaeological Assessment and  
Research Design

Report to Jacobs/Arcadis/RPS

January 2018



Artefact Heritage  
ABN 73 144 973 526  
Level 4, Building B  
35 Saunders Street  
Pyrmont NSW 2009  
Australia

+61 2 9518 8411  
[office@artefact.net.au](mailto:office@artefact.net.au)

## CONTENTS

<b>1.0</b>	<b>INTRODUCTION .....</b>	<b>1</b>
1.1	Project Background .....	1
1.2	Previous heritage assessments .....	2
1.3	Study area .....	2
1.4	Statutory context.....	2
1.5	Report Authorship.....	3
<b>2.0</b>	<b>Historical context.....</b>	<b>5</b>
2.1	Introduction .....	5
2.1.1	Early land grants.....	5
2.1.2	Subdivision and early industry.....	7
2.1.3	Industrial consolidation .....	11
<b>3.0</b>	<b>Archaeological Assessment .....</b>	<b>18</b>
3.1	Previous studies .....	18
3.2	Land use summary .....	19
3.3	Potential archaeological remains.....	19
3.3.1	Phase 1 (1788 – 1840s) .....	19
3.3.2	Phase 2 (1840s – 1880s) .....	19
3.3.3	Phase 3 (1880s – 1909) .....	19
3.3.4	Phase 4 (1909 – present) .....	20
3.4	Summary of archaeological potential .....	20
3.5	Archaeological significance .....	21
<b>4.0</b>	<b>Archaeological Management .....</b>	<b>23</b>
4.1	Summary of Archaeological Impacts and Management.....	23
4.2	Research Design .....	23
4.2.1	Historic themes .....	23
4.2.2	Research questions .....	24
4.3	Archaeological Management .....	25
4.3.1	Unexpected Finds Procedure .....	25
4.3.2	Heritage induction.....	25
4.3.3	Further archaeological investigation.....	25
4.3.4	Excavation director .....	26
<b>5.0</b>	<b>References .....</b>	<b>27</b>

## FIGURES

Figure 1-1: Study area of the project as modified .....	4
Figure 1-2: Key features of the Marrickville Dive Site and Southern Support Facility .....	5
Figure 1-3: Key features of the Sydenham station and precinct works.....	6
Figure 1-4: Construction sites.....	7
Figure 2-1: Undated plan of the Parish of Petersham, showing Thomas Moore's grant of 470 acres. The study area was located within this grant and also crossed into the small holdings of John Fincham and James Wain.....	6
Figure 2-2: Detail of John Allan's plan showing the subdivision of the Petersham Estate, c. 1850. King's Garden is labelled. Source: NLA MAP F 178. ....	6
Figure 2-3: Detail from J. Allans plan of Sydenham Farms. Swam Road and Unwin's Bridge Road. The approximate location of Sydenham Station is arrowed. Plan no. 1 / J. Dating between 1840 and 1850. SLNSW M2 811.1826/1840/1.....	7
Figure 2-4: Detail from the c.1917 Municipality Maps Series. SLNSW.....	8
Figure 2-5: The houses associated with the 1906 Smidmore estate are located between Edinburgh and Murray Streets. NSW Lands and Property Information, SIX Maps. ....	9
Figure 2-6: Fraser Park, Sydenham, c. 1947. Source: Marrickville Library & History Services.....	9
Figure 2-7: The Smidmore subdivision, south of Edinburgh Road, is within the study area. NLA image 230293982.....	10
Figure 2-8: The main workshop at the Edinburgh Road Marrickville Sydney Steel Company factory, 1911. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910- 1979</i> .....	11
Figure 2-9: Photograph of the stockyard at the rear of the Sydney Steel Company workshop, taken from the roof of the workshop looking south towards Sydenham Station, c1913. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979</i> .....	12
Figure 2-10: Photograph of the stockyard at the rear of the Sydney Steel Company workshop, showing steam operated crane, c1913. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979</i> .....	12
Figure 2-11: View of the Sydney Steel Company, Marrickville in 1919. A 44-tonne girder is seen being transported on a custom-made horse drawn limber to a rail siding near Sydenham Station. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979</i> . ....	13
Figure 2-12: Employees at work outside Sydney Steel Company, Marrickville in 1922. The train line can be seen in the background. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979</i> .....	13
Figure 2-13: Photograph of the Sydney Steel Company in Marrickville in 1948. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979</i> .....	14
Figure 2-14: Photograph of the Sydney Steel Company in Marrickville in 1962, showing crane and buildings on land adjacent to railway line. Source. Stuart 2012 <i>Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979</i> .....	15
Figure 2-15: 1881 Plan of Marrickville (Sydenham) Station, showing the platform configuration prior to the construction of the Bankstown line. Source: State Records NSW, images 17420_a014_a014_a014000815. ....	16

Figure 2-16: Subdivision plan from 1882 indicating the location of the proposed Illawarra Railway  
corridor. Source: Marrickville Library & History Services. .... 17



## TABLES

Table 1-1: Key features of the modification .....	1
Table 1-2: Listed items in the modification area .....	3
Table 3-1: Summary of potential archaeological resources and significance .....	20
Table 3-2: Assessment of archaeological significance for Sydney Metro Trains Facility South Precinct.....	21
Table 4-1: Archaeological impacts and management strategies in the study area.....	23
Table 4-2: Historic themes for study area .....	24



## 1.0 INTRODUCTION

This addendum report constitutes an Archaeological Research Design (ARD) for the Sydenham Station and Sydney Metro Trains Facility South (the project as modified), a modification to Sydney Metro City & Southwest Chatswood to Sydenham project (the project as approved). This report has been prepared as an addendum to the ARD for the project as approved (Artefact 2016b).

### 1.1 Project Background

Planning approval for the project as approved was granted by the Minister for Planning under Part 5.1 of the *Environmental Planning and Assessment Act* (EP&A Act) on 9 January 2017. The modification area (study area) is located at the southern end of the Chatswood to Sydenham section of the approved project and includes:

- The southern services facility (for traction power supply and an operational water treatment plant) adjacent to the southern dive structure
- Sydenham Station and precinct works
- Track and rail system facilities
- Adjustments to the Sydenham Pit and Drainage Pumping Station
- Ancillary infrastructure and works.

**Table 1-1: Key features of the modification**

Component	Description of activities
Sydenham Station and precinct works	Demolition and reconstruction of platforms 1 and 2 for metro rail operations and a new aerial concourse connecting to new station entries at Railway Parade and Burrows Avenue. Upgrades to transport interchange facilities and provision for active transport would be delivered as part of the station works
Sydney Metro Trains Facility South	Construction and operation of train stabling and maintenance facilities for the overall metro network. The scope includes earthworks, retaining walls, track and rail systems, construction of new buildings, enabling works to support future rail corridor development above the facility, plus operation of trains and maintenance activities within the stabling yard
Track and rail system facilities	Reconfiguration of existing track and rail systems to segregate the T3 Bankstown Line and the Goods Line, installation of metro tracks and rail systems including crossover and turnback facilities
Adjustments to the Sydenham Pit and Drainage Pumping Station	Including a new aqueduct over the pit, new pumping station and new maintenance access ramp
Ancillary infrastructure and works	Including fencing, maintenance access, utilities works, drainage, noise barriers, road and transport network works, bridge works, and temporary facilities to support construction

## 1.2 Previous heritage assessments

This ARD is informed by previous heritage assessments prepared for the Metro project, which have assessed the archaeological potential and significance within the portions of the project as modified. These assessments are:

- Arcadis, 2017, *Chatswood to Sydenham: Sydenham Station and Sydney Metro Trains Facility South Modification Report*
- Artefact Heritage 2017, *Sydney Metro City & Southwest Sydenham to Bankstown Technical Paper 3 Non-Aboriginal Heritage Impact Assessment*
- Artefact Heritage, 2016a, *Sydney Metro City & Southwest – Chatswood to Sydenham Technical Paper 4 Non-Aboriginal Heritage Impact Assessment*
- Artefact Heritage 2016b, *Sydney Metro City & Southwest Chatswood to Sydenham – Historical Archaeological Assessment and Research Design*

Works within the eastern portion of the study area of the project as modified are included in the project as approved. The Southern Dive Site and adjacent works site were assessed in the project as approved Non-Aboriginal Heritage Impact Assessment (NAHIA) (Artefact 2016a). The NAHIA found that there was unlikely to be impacts to significant archaeology as a result of the project and management under an Unexpected Finds Procedure was recommended as appropriate mitigation.

---

*Any potential archaeological resources within the study area would be impacted by substantial excavation works associated with the dive structure and tunnel portal. Although any impacts to potential archaeological resources within the study area would be substantial, the archaeological assessment did not identify any significant archaeological resources within the study area. (Artefact 2016a:247)*

---

The ARD for the project as approved included a management map for the Southern Dive Site and adjacent works site which showed the entire area as covered under the Unexpected Finds Procedure (Artefact 2016b: Figure 13-11).

## 1.3 Study area

The study area of the project as modified is illustrated in Figure 1-1 to Figure 1-4. This addendum ARD provides management measures for potential archaeological resources within the study area, as shown in Figure 1-2. The study area is located in the Inner West Local Government Area.

## 1.4 Statutory context

There are no statutory listed heritage items with identified archaeological values located within the study area. The following listed items are located within the study area and are significant for their built heritage values (Table 2). Built heritage is assessed in the modification report (Arcadis 2017).

**Table 1-2: Listed items in the modification area**

Listing	Suburb	Number	Significance
Sydenham pit and drainage pumping station 1	Sydenham	State SHR (01644)	State
		Sydney Water S. 170 Heritage and Conservation Register (4571743)	
		Marrickville LEP 2011 (181)	
Sydenham Railway Station Group	Sydenham	SHR (No. 01254)	State
		RailCorp S.170 Heritage and Conservation Register (4801154)	
		Marrickville LEP 2011 (1286)	
Sydenham (Illawarra Line) underbridge	Sydenham	RailCorp S.170 Heritage and Conservation Register (4805746)	Local
Marrickville (Meek's Road) Railway Substation	Marrickville	RailCorp S.170 Heritage and Conservation Register (4801123)	Local

All four listed items within the study area are identified in their listing information or relevant Conservation Management Plans (CMPs) as having no, or low, non-Aboriginal archaeological potential.

## 1.5 Report Authorship

This report was prepared by Jenny Winnett (Senior Heritage Consultant) and Dr Sandra Wallace (Director).

Figure 1-1: Study area of the project as modified




Figure 1-2: Key features of the Marrickville Dive Site and Southern Support Facility





Figure 1-3: Key features of the Sydenham station and precinct works





Figure 1-4: Construction sites



## 2.0 HISTORICAL CONTEXT

### 2.1 Introduction

Land in the Marrickville area was first granted to European settlers in the 1790s. Initially used for low intensity timber getting and agricultural activities, subdivision and establishment of various manufacturing industries, such as brickmaking, began in the 1830s. By the 1860s Marrickville had grown as a suburb with both residential and industrial development areas. Marginal swampy land, such as the study area, was slow to develop. During the early to mid-1900s the study area developed primarily as a location for industry and manufacturing, rather than residential subdivision (with some exceptions). The topography and development history influenced the subdivision pattern and land use throughout the twentieth century. The study area today remains predominately industrial in character surrounded by both residential and other industrial pockets.

#### 2.1.1 Early land grants

Land grants were first issued in 1793 for farms and crop growing in the Marrickville area. By 1810 all the land in Marrickville was granted to settlers. In 1799, Thomas Moore received a grant of 470 acres adjoining the swamp and in 1803, a further grant of 700 acres. Moore also purchased adjoining land and by 1807 held 1,920 acres, making him one of the largest landowners in the area (Figure 8). His holdings incorporated much of present day Marrickville, Petersham, and Dulwich Hill. Douglas Farm, as Moore's holdings were named, was utilised for the growing of maize and wheat and for its valuable stands of timber. Moore was appointed Master Boat Builder in the dockyard at Port Jackson, and it is likely that some of the timber from the property went to his shipbuilding yard.

Moore sold his land holdings to Dr Robert Wardell on the 21<sup>st</sup> of July, 1830. At this time, the estate extended from Parramatta Road to Cooks River. Wardell was a flamboyant figure, hosting lavish parties at his home, Sara Dell (originally located on Parramatta Road in the vicinity of the Fort Street High School), and stocking his property with imported English deer for hunting. In September 1834, Wardell stumbled across the camp of three escaped convicts whilst riding along the Cooks River and was murdered. Wardell's estate was divided amongst his sisters, Anne Fisher, Margaret Fraser, and Jane Isabella Priddle. Wardell's death opened the way for the first era of subdivision in the area, and parts of his land began to be sold off soon after his death, creating small farms for orchards and dairy cattle, and new industries such as brickmaking. Most of the remaining land was scrub earning the name of 'Wardell's Bush'.

The western half of present-day Sydenham, including the area now occupied by Sydenham Station, was part of the Gumbramorra Swamp. During the 1830s and 1840s, the outer lying suburbs of Newtown, St Peters, Tempe, and Petersham became desirable locations for the construction of rural retreats, due to increasing land prices in the city.


By the 1840s, a track known as Swamp Road was established, now Sydenham Road. Unwin's Bridge Road was constructed by convict labour in 1836 for Frederick Wright Unwin, a prominent landowner south of the study area. During this phase, the area was occupied primarily by brickmakers, farms and stockmen utilised the swamp to water livestock.

The area to the north of the railway line was originally part of the extensive Petersham Estate, also referred to as the Sydenham Farms. This was subdivided, primarily into large agricultural lots, from the mid-19<sup>th</sup> century. A portion of the study area (including, and east, of Sydenham Railway Station) was included in Section No.1 of the subdivision c. 1850. The subdivision plan from the time indicates that much of the study area was low-lying at this time, and is shown as being marsh-land (Figure 2-2). The area today known as Fraser Park formed part of the area labelled as 'King's Garden' (Figure 2-2;



Figure 2-6). The areas was obviously suited to this use, as 'Meek's Garden' was also located to the north of the study area.


**Figure 2-1: Undated plan of the Parish of Petersham, showing Thomas Moore's grant of 470 acres. The study area was located within this grant and also crossed into the small holdings of John Fincham and James Wain.**



**Figure 2-2: Detail of John Allan's plan showing the subdivision of the Petersham Estate, c. 1850. King's Garden is labelled. Source: NLA MAP F 178.**



**Figure 2-3: Detail from J. Allans plan of Sydenham Farms. Swamp Road and Unwin's Bridge Road. The approximate location of Sydenham Station is arrowed. Plan no. 1 / J. Dating between 1840 and 1850. SLNSW M2 811.1826/1840/1.**




### 2.1.2 Subdivision and early industry

In the 1880s there was a Sydney wide population boom, resulting in mass residential and commercial development for the area. Steam trams were introduced and in 1881 a line ran from Newtown Bridge to Marrickville. This was designed to stimulate residential development within the area. The Tramvale subdivision in the western portion of Sydenham was offered for sale soon after, targeting working class families and offering close proximity to factories and employment opportunities. The estate was affected by regular flooding and poor drainage, and lacked basic sewerage facilities. Mosquitos were rampant in summer and its inhabitants suffered badly from a range of diseases. In May 1889, after several days of heavy rain, the Cooks River flooded and the areas surrounding Gumbramorra Swamp were soon inundated with water, including the Tramvale estate. Residents were rescued as their homes were severely flooded. The Tramvale estate was consequently abandoned, although the area continued to be used, primarily for industrial and agricultural purposes.

The Gumbramorra Swamp, and other low-lying areas within the district, were systematically drained from the late 1890s. This work was part of a broader scheme for waste water management for Sydney, creating useable land in out-lying districts for residential and industrial purposes. The Sewage Pumping Station 271 (described below) located in the south-west of the study area, and within the former swamp, was designed and built by the Public Works Department in 1889 as part of this broader program. This scheme included the construction of a number of brick and concrete drains, as well as a series of low level sewage pumping stations constructed to transport waste against gravity by means of a series of rising mains. During the early 20<sup>th</sup> century an open stormwater channel, and later a below-ground stormwater drain ('under construction' in 1917), passed though the Sydenham Triangle (Figure 2-4). In the 1930s the Sydenham Pit (described below) was constructed to deal with overflow from the system, discharging it into the Cooks River.



Figure 2-4: Detail from the c.1917 Municipality Maps Series. SLNSW.



The draining of the Swamp allowed for industrial businesses to utilise the land that was deemed unsuitable for residential development.<sup>1</sup> Industries included potteries, metal work, quarries, and food manufacturing. Brickmaking was still prominent in the area, with many of the former market farms converting their land to brick pits.<sup>2</sup> The proliferation of the brick business also witnessed the demolition of grand homes, and subdivision of the estates for cheap worker's accommodation was made.

Residential lots from the Smidmore subdivision, in the north-east of the study area, were auctioned in 1906 (Figure 2-7). It is likely that the majority of occupants were employed at the nearby factories and warehouses. The residences associated with the Smidmore subdivision are still present in 1943, prior to demolition in the late 20th century to make way for the present-day warehouses (Figure 2-5).

With the exception of the Smidmore Estate, the study area remained largely industrial in character throughout the early 20<sup>th</sup> century. By 1910 Marrickville and Sydenham were dominated by iron and woollen works, with residential development continuing in the remaining suitable open areas of land subdivision, mostly for the working class. Dairies were prominent along Edinburgh Road in 1911. Woollen mills, such as Vicars Woollen Mills which was founded in 1893, were located along Victoria Road.<sup>3</sup> James Steel Engineering was established in 1915 on Victoria Road. Malco Industries (formerly Malleable Castings Ltd), started in 1915 on Rich Street. The industry was so important to the people of Marrickville that they held annual exhibitions in the town hall.<sup>4</sup>

<sup>1</sup> Fox 1986, 29; Whitaker 2006, 6.

<sup>2</sup> Meader 2008

<sup>3</sup> Cashman & Meader 1990, 168.

<sup>4</sup> Meader 2008


Figure 2-5: The houses associated with the 1906 Smidmore estate are located between Edinburgh and Murray Streets. NSW Lands and Property Information, SIX Maps.



Figure 2-6: Fraser Park, Sydenham, c. 1947. Source: Marrickville Library & History Services.



**Figure 2-7: The Smidmore subdivision, south of Edinburgh Road, is within the study area. NLA image 230293982.**





### 2.1.3 Industrial consolidation

The 1929 Wall Street crash led to many of the industries within Australia, including Marrickville, being affected, with many workers left jobless.<sup>5</sup> Prior to World War Two the industrial area was consolidated in the low lying areas, but new growth began after the founding of new raw materials for iron and steel works.<sup>6</sup> Immigration increased after World War Two with the factories and warehouses providing jobs for unskilled workers with little English and cheaper accommodation.<sup>7</sup>

With increased road transport, industries were not relying as heavily on rail transport, resulting in many of the industries in the Marrickville area moving out cheaper sites. In the 1943s aerial, the study area was a mix of residential and light industry (Figure 2-5). By 1970s many of the larger industries within Marrickville had moved out of the Marrickville area, although smaller industries still continue to the present day.

#### 2.1.3.1 Sydney Steel Company

In 1910, the Sydney Steel Company was established on a 22-acre site to the north of the rail line (within the Sydney Metro Trains Facility South Precinct boundary). This was a vast area of vacant land on the fringe of the city, adjacent to the main rail line and located between Sydenham and St Peters stations. Founded by Scottish migrant Alexander Stuart, the former Premier of NSW and Mayor of the former St Peters Council, the large factory was established on Edinburgh Road in Marrickville and supplied steel fabrication and distribution services to Sydney's expanding construction industry in the decades that followed (Figure 2-8).<sup>8</sup>

**Figure 2-8: The main workshop at the Edinburgh Road Marrickville Sydney Steel Company factory, 1911. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



With merchandising of steel having been an important part of the company's business for several decades, the stockyard was originally laid out at the rear of the main Edinburgh Road workshop in 1913 (Figure 2-9 and Figure 2-10). A steam operated crane was installed in this location to move the stock.

<sup>5</sup> Whitaker 2006, 13.

<sup>6</sup> Fox 1986, 30.

<sup>7</sup> Whitaker 2006, 13.

<sup>8</sup> Stuart, W. 2012. *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*

**Figure 2-9: Photograph of the stockyard at the rear of the Sydney Steel Company workshop, taken from the roof of the workshop looking south towards Sydenham Station, c1913. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



**Figure 2-10: Photograph of the stockyard at the rear of the Sydney Steel Company workshop, showing steam operated crane, c1913. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



**Figure 2-11: View of the Sydney Steel Company, Marrickville in 1919. A 44-tonne girder is seen being transported on a custom-made horse drawn limber to a rail siding near Sydenham Station. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



**Figure 2-12: Employees at work outside Sydney Steel Company, Marrickville in 1922. The train line can be seen in the background. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



The post-World War II building boom resulted in significant expansion of the fabrication area at Edinburg Road during the 1950s. The stockyard was relocated adjacent to the rail line, where a giant crane was assembled, and additional buildings were constructed on the vacant land. By 1960, half of the 22-acre site had been developed as covered fabrication area. Sydney Steel Company had, by this time, become one of the largest employers in the suburb of Marrickville.



The factory was responsible for producing steel used in the construction of landmark city structures including the Farmers (now Myer) and David Jones department stores, the AWA Building in York Street, the AMP Building at Circular Quay and the Wentworth Hotel in Phillip Street, Sydney Harbour Bridge, and iconic structures like the MA Noble Stand at the Sydney Cricket Ground and the 250 tonne Hammerhead Crane at Garden Island.<sup>9</sup>

Between 1973 and 1975, Sydney Steel Company relocated to the site of a smaller fabricator and reinforcing supplier located at Revesby. Following closure of the Sydney Steel Company at Marrickville, the site was redeveloped. In 1975, the rear of the site (approximately eight acres) was sold, and the remaining portion of the site was subsequently sold in 1976.

**Figure 2-13: Photograph of the Sydney Steel Company in Marrickville in 1948. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



---

<sup>9</sup> Stuart 2012

**Figure 2-14: Photograph of the Sydney Steel Company in Marrickville in 1962, showing crane and buildings on land adjacent to railway line. Source. Stuart 2012 *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*.**



#### **2.1.3.2 Sydenham Pit and Drainage Pumping Station**

The Sydenham Storage Pit and Pumping Station was designed and built by the New South Wales Public Works Department between 1935 and 1941. The Sydenham Pit and Drainage Pumping Station 1 was constructed during the Great Depression immediately west of the steelworks and east of Garden Street. It remains at the site today and consists of a brick lined drainage pit designed to collect the overflow from stormwater drains in the area. The Eastern Canal is associated with the pit and extends into the study area.

#### **2.1.3.3 Sewage Pumping Station 271**

The Sewage Pumping Station 271 was designed and built by the Public Works Department in 1889 as part of a larger program of waste water management within Sydney. The complex consists of a combined boiler house and engine room, a large chimney stack and a residence. The pumping station/boiler house is designed in classic Federation Romanesque style. The residence is an unadorned two storey brick building designed in Federation Queen Anne style and the stack is a local landmark. The station and residence building are in good condition and the fabric is substantially intact. A series of low level sewage pumping stations were constructed to transport waste against gravity by means of a series of rising mains. The low-level portions of Marrickville, Newtown, Erskineville, Alexandria and St Peters are still serviced by a low level sewer which discharges into the wells of Marrickville Pumping Station. The sewage is then pumped to the high level of the Eastern Branch of the Southern and Western Suburbs Ocean Outfall Scheme (SWOOS). Marrickville SPS also receives stormwater discharge from the Central stormwater channel during certain high tides in the Cooks River.

#### **2.1.3.4 Meeks Road substation**

Marrickville Railway Substation was designed and built by NSW Government Railways in 1926. It is located facing south on to the Illawarra Line within the Sydenham Triangle. The site is accessed via

an overbridge via Way St to the south. The site includes the substation building, the switch house, transformers and surrounding electrical equipment.


### 2.1.3.5 Sydenham Railway Station

Sydenham Station, originally named 'Marrickville Station', was constructed on the first section of the Illawarra Railway line in 1884 (Figure 2-16).<sup>10</sup> The station and associated buildings, including the station masters residence, were designed by the NSW Railways Department. The contract for the construction of the station was awarded to William Robinson in 1883.<sup>11</sup>

In 1895, following the construction of the present-day Marrickville Station on Illawarra Road, the station was renamed 'Sydenham'. The station originally comprised of two platforms with impressive and detailed platform buildings (Figure 2-15). The station was originally intended to serve the Marrickville township, but it was distant and surrounded by industrial and rural estates.<sup>12</sup> Consequently, whilst a number of small businesses were established in the area surrounding the station to serve local residents, Sydenham remained relatively underdeveloped in comparison to neighbouring Marrickville.

In 1909 the railway line was extended to Bankstown, and the line from Edgeware Road to Sydenham was quadruplicated. This required the extension of the platforms at Sydenham Station. The railway cutting was widened and the original platforms were transformed into island platforms, requiring the construction of an extended footbridge to allow access. The footbridge was constructed by Dorman Long & Co Ltd., the same company that would engineer the Sydney Harbour Bridge.<sup>13</sup> The lines were electrified in 1926.

**Figure 2-15: 1881 Plan of Marrickville (Sydenham) Station, showing the platform configuration prior to the construction of the Bankstown line. Source: State Records NSW, images 17420\_a014\_a014\_a014000815.**



<sup>10</sup> State Heritage Inventory 'Sydenham Railway Station Group', NSW Heritage Branch, Office of Environment and Heritage, Parramatta NSW. Accessed 19 June 2016.

<sup>11</sup> Australian Town and Country Journal, 15 September 1883. Accessed via TROVE, 29 June 2016.

<sup>12</sup>

State Heritage Inventory 'Sydenham Railway Station Group', NSW Heritage Branch, Office of Environment and Heritage, Parramatta NSW. Accessed 19 June 2016.

<sup>13</sup> *Ibid.*



Figure 2-16: Subdivision plan from 1882 indicating the location of the proposed Illawarra Railway corridor. Source: Marrickville Library & History Services.



## 3.0 ARCHAEOLOGICAL ASSESSMENT

### 3.1 Previous studies

**David Scobie Architects Pty Ltd 2012. Sydenham Railway Station. Heritage Impact Statement. Prepared for Arenco (NSW) Pty Ltd.**

A TAP upgrade of the station was conducted in 2012 with the removal of the 1980s overhead booking office and footbridge and provision of a new concourse, new lifts and stairs; new canopy structure; and new station building at overbridge level.

**Sydney Water 2004. Sydenham Pit & Drainage Pumping Station 1. Draft Conservation Management Plan. Prepared for Sydney Water.**

The CMP was commissioned by Sydney Water to provide a conservation and management framework for Sydenham Pit and DPS No.1. The report provides a contextual history of Sydney Water and the legislative background to the management of heritage assets, as well as an assessment of significance and conservation policies specific to the site. The CMP was consulted to understand the elements that constitute the significance of the site and how these would be affected by the project. The project was assessed against the relevant conservation policies of the CMP. The CMP is a draft report which was not endorsed by the Heritage Council.

The CMP did not identify archaeological potential for the item.

---

*Historical evidence suggests that the site was probably once used for crop growing or livestock grazing purposes. The land was resumed from Sydney Steel Co. to make way for the construction of the pit. As the land was excavated, to make way for Sydenham Pit, it is unlikely that the area would contain potential historical archaeology. There is a potential that the site contains evidence of the construction activities for the pit; i.e. tools, materials, but if this existed it would be most likely contained beneath the Pit base and walls. (Page 77)*

---

**Sydney Water 2005. Sewage Pumping Station SP0271. Conservation Management Plan. Prepared for Sydney Water.**

The CMP was commissioned by Sydney Water to provide a conservation and management framework for the Sewage Pumping Station SP0271. The CMP outlines the history of the site and identifies the item as having historical and aesthetic significance as a landmark item with important architectural values. No archaeological values are identified. The CMP was endorsed by the Heritage Council in 2005 with an expiry of 2010.

The CMP did not identify archaeological potential for the item.

---

*There is no evidence to suggest the likelihood of any physical remains of any other activity than these typical uses of the item and the site. There is thus only a limited potential for the survival of historical archaeological remains ('relics', under the NSW Heritage Act 1977). Any surviving remains are likely to be fragmentary and disturbed by later uses and services in this area of the site. Their potential to provide additional information regarding the history of the site is likely to be limited. (Page 82)*

---



## 3.2 Land use summary

The historical development of the study area can be divided into the following phases of activity:

- Phase 1 (1799 – 1840s) early land grants: Gumbramorra Swamp, large residential estates, farms and rural retreats.
- Phase 2 (1840s – 1880) scattered residential and industrial settlement: Swamp Road (now Sydenham Road) established, farms, brickmakers and stockmen utilise swamp.
- Phase 3 (1880 – 1909) arrival of the tramway, railway, residential subdivisions and scattered industrial settlement: Establishment of the Smidmore Estate, Gumbramorra Swamp systematically drained, railway arrives in 1895.
- Phase 4 (1909 – present) rail line extension, Sydenham Pit and Pumping Station and associated drainage channels, Meeks Road substation, Sewage Pumping Station SP0271 and Sydney Steel Company established, line from Edgeware Road to Sydenham quadruplicated, railway cutting widened.

Construction of the railway station and rail line in the late nineteenth and early twentieth century would have included a considerable amount of ground disturbance and excavation. Rail corridor upgrades throughout the twentieth century and the construction of the Sydenham Pit and Pumping Station and surrounding warehouses would have resulted in high levels of subsurface impacts throughout the area.

## 3.3 Potential archaeological remains

### 3.3.1 Phase 1 (1788 – 1840s)

There is no evidence of structures located within the study area during this phase. Archaeological remains associated with early agricultural land use near marginal swamp land may include tree boles, field drains, fence line postholes, imported garden soils and isolated refuse deposits/rubbish pits. The likelihood of remains from this period surviving is low.

### 3.3.2 Phase 2 (1840s – 1880s)

There is no documentary evidence of specific industrial activities taking place within the study area during this phase. Structures associated with King's Garden, in the south-west of the study area, were located further south, on Unwin's Bridge Road. Archaeological remains associated with grazing and land drainage, such as fence line postholes, drainage channels, land fill, and isolated artefacts from this phase, if present, are likely to have been disturbed by later construction works. The likelihood of remains from this period surviving is low.

### 3.3.3 Phase 3 (1880s – 1909)

There is low to moderate potential for archaeological remains associated with the early phase of railway infrastructure such as ceramic and wooden service pipes, brick drainage pits, electrical conduits and pits, stanchion bases, sleepers and rail track to be located within the rail corridor on the south eastern side of the study area.

The study area has low-moderate potential to contain archaeological remains associated with the draining of the swampland commencing in the late 19<sup>th</sup> century. Evidence of this drainage scheme may include subsurface brick, concrete and terracotta drains and former land-drains (likely concrete or similar). As these drains continued to be used into the 20<sup>th</sup> century (and may possibly still be in use), they are unlikely to contain intact soil deposits with research potential. There is low potential that artefactual remains associated with the construction of the drainage system remain within the drain cuts and backfilled soils.

#### 3.3.4 Phase 4 (1909 – present)

Archaeological remains associated with rail line upgrades such as utilities and drainage may be present but as the rail line has undergone maintenance and upgrades, any remains are likely to be fragmentary and no longer in situ.

The location of the Sydney Steel Company and yards have been subject to development of warehouses and infrastructure since its decommissioning. Manufacturing would have largely occurred in the factory itself which was constructed on a slab. It is therefore unlikely evidence of the manufacturing process or workers would remain. Archaeological remains in the yard section of the factory are likely to have been impacted by previous development, and would largely have consisted of incidental remains such as offcuts which may not have survived. There is a low potential that remains of crane footings, the steam crane tracks in the rear yard, or footings of other structures may remain beneath the existing warehouse slabs. The steam crane track was elevated on fill therefore it is probable it was removed during levelling in preparation for the construction of existing warehouses.. Any remains are more likely to be in the northern section of the Sydney Steel Company site as the southern section vacant until around 1950 and was not the focus of the operation.

There is moderate evidence that remains associated with the former Smidmore Estate may remain in the north-eastern portion of the study area, below the present-day warehouses. Remains are likely to be typical of those associated with early to mid-20<sup>th</sup> century residential development, including brick and concrete footings and remnant floor treatments. Artefacts and occupation deposits are rarely found in structures of this date. There is some potential for rubbish pits and other domestic refuse deposits (yard scatters, outhouses) to be located in the rear yards of the properties. This potential, however, is low, due to the introduction of municipal rubbish collection and sewage services in the 1880s.

### 3.4 Summary of archaeological potential

Previous assessments have provided historic context and a description of archaeological potential in the study area. A summary of the archaeological potential and significance of those remains is provided in Table 3-1.

**Table 3-1: Summary of potential archaeological resources and significance**

Phase	Likely archaeological remains	Potential
1 (1788 – 1840s)	<ul style="list-style-type: none"><li>No documentary evidence of specific activities or development with the site</li><li>Archaeological remains associated with low intensity land use associated with early agricultural use may include tree boles, field drains, fence line postholes, imported garden soils and isolated artefact scatters.</li></ul>	Nil-low

Phase	Likely archaeological remains	Potential
2 (1840s – 1880s)	<ul style="list-style-type: none"> <li>No documentary evidence of specific industrial activities within the site</li> <li>Archaeological remains associated with low intensity land use associated with early agricultural use may include tree boles, field drains, fence line postholes, imported garden soils and isolated artefact scatters.</li> </ul>	Nil-low
3 (1880s – 1909)	<ul style="list-style-type: none"> <li>Archaeological remains associated with the early phase of railway infrastructure and the development of Sydenham Station, such as ceramic and wooden service pipes, brick drainage pits, electrical conduits and pits, stanchion bases, sleepers and rail track</li> <li>Archaeological remains associated with the late 1890s drainage program including drainage associated with the SWOSS and Marrickville Sewerage Pumping Station may include subsurface brick, concrete and terracotta drains and former land-drains. Low potential for artefactual remains.</li> </ul>	Low-moderate
4 (1909 – present)	<ul style="list-style-type: none"> <li>Archaeological remains associated with rail line upgrades such as utilities and drainage and structural remains associated with former warehouses</li> <li>Low potential for remains associated with the Sydney Steel Company, such as building and/or crane footings, steam crane and line, offcuts, refuse from manufacturing processes. These would most likely be present on the northern section of the former Sydney Steel Company site.</li> <li>Remains associated with the Smidmore Estate residential subdivision may include footings. Low potential for artefactual remains. These remains are unlikely to reach the threshold of local significance.</li> </ul>	Low-Moderate

### 3.5 Archaeological significance

The previous reporting provided the following assessment of significance for the archaeology of the study area:

**Table 3-2: Assessment of archaeological significance for Sydney Metro Trains Facility South Precinct**

Criteria	Discussion
Research potential	<ul style="list-style-type: none"> <li>It is highly unlikely that archaeological remains associated with Phase 1 and Phase 2 would be present within the site and they are unlikely to have research potential</li> <li>Potential archaeological remains associated with the Sydney Steel Company site may give insight into early 20th century industrial development, manufacturing techniques and structural layouts.</li> </ul> <p>Archaeological remains associated with Phase 4 may have local significance under this criterion.</p>
Association with individuals, events or groups of historical importance	<ul style="list-style-type: none"> <li>The development of the rail network facilitated economic development and suburban growth in Sydney in the latter half of the nineteenth and early twentieth centuries. The Illawarra line was constructed in 1881 and was extended to accommodate the Bankstown line between (1895-1939). The potential Phase 3 archaeological remains are associated with the historical development of the Illawarra and Bankstown rail lines</li> <li>The potential archaeological Phase 4 remains associated with the Sydney Steel Company site are associated with Alexander Stuart, who was a Scottish-born merchant and politician who became Premier of New South Wales in 1883. The factory produced steel for the Sydney Harbour Bridge, numerous landmark buildings in Sydney and iconic structures including the Garden Island</li> </ul>

Criteria	Discussion
	<p>Hammerhead Crane. It was also one of the first major factories constructed after the Gumbramorra Swamp was drained.</p> <p>Archaeological remains associated with Phases 3 and 4 may have local significance under this criterion.</p>
Aesthetic or technical significance	<ul style="list-style-type: none"> <li>• The potential archaeological remains from Phase 1 and 2 are not likely to have aesthetic value</li> <li>• The remains of Phase 3 former rail infrastructure may demonstrate changes in technology and rail engineering over time. However, they are not expected to demonstrate technical significance</li> <li>• Evidence of the Phase 3 swamp drainage, and associated works, would have technical significance</li> <li>• Any remains of Phase 4 steel works structures and rail infrastructure may demonstrate changes in technology and rail engineering over time.</li> </ul> <p>Archaeological remains associated with Phases 3 and 4 may have local significance under this criterion.</p>
Ability to demonstrate the past through archaeological remains	<ul style="list-style-type: none"> <li>• The potential archaeological remains are not considered to have the ability to illustrate the historical development of the surrounding area.</li> </ul>

## 4.0 ARCHAEOLOGICAL MANAGEMENT

### 4.1 Summary of Archaeological Impacts and Management

A summary of impacts and the recommended archaeological management strategies are shown in Table 4-1.

**Table 4-1: Archaeological impacts and management strategies in the study area**

Potential archaeological resource	Significance	Archaeological potential	Proposed impact	Archaeological Management
Phase 1 (1788 – 1840s)	Unlikely to reach threshold of local significance	Nil-Low	<ul style="list-style-type: none"> <li>Enabling works</li> <li>Site preparation</li> <li>Support operations</li> <li>Facilities construction</li> </ul>	<ul style="list-style-type: none"> <li>Unexpected Finds Procedure</li> </ul>
Phase 2 (1840s – 1880s)	Unlikely to reach threshold of local significance	Nil-Low	<ul style="list-style-type: none"> <li>Enabling works</li> <li>Site preparation</li> <li>Support operations</li> <li>Facilities construction</li> </ul>	<ul style="list-style-type: none"> <li>Unexpected Finds Procedure</li> </ul>
Phase 3 (1880s – 1909)	Local (Development of the railway and swamp drainage)	Low- Moderate	<ul style="list-style-type: none"> <li>Enabling works</li> <li>Site preparation</li> <li>Support operations</li> <li>Facilities construction</li> </ul>	<ul style="list-style-type: none"> <li>Unexpected Finds Procedure</li> </ul>
Phase 4 (1909 – present)	Local (Sydney Steel Company)	Low – moderate for rail line and Smidmore Estate, low for Sydney Steel Company	<ul style="list-style-type: none"> <li>Enabling works</li> <li>Site preparation</li> <li>Support operations</li> <li>Facilities construction</li> </ul>	<ul style="list-style-type: none"> <li>Unexpected Finds Procedure</li> </ul>

### 4.2 Research Design

#### 4.2.1 Historic themes

Historical themes are a way of describing important processes or activities which have significantly contributed to Australian history. Historical themes are described at a national and state level. The Heritage Council of NSW has prepared a list of state historic themes relevant to the demographic, economic and cultural development of the state (Heritage Council 2006). The use of these themes provides historical context in order to allow archaeological items to be understood in a wider historical context.



**Table 4-2: Historic themes for study area**

Australian theme	NSW theme	Explanatory Notes	Comments
3. Developing local, regional and national economies	Agriculture	Activities relating to the cultivation and rearing of plant and animal species, usually for commercial purposes, can include aquaculture	The acquisition and use of the land by Thomas Moore and later Dr Robert Wardell was notable in the early history of Sydney for its size.
3. Developing local, regional and national economies	Industry	Activities associated with the manufacture, production and distribution of goods	The Sydney Steel company was associated with Alexander Stuart, the former Premier of NSW and Mayor of the former St Peters Council. The company was responsible for producing steel used in the construction of the Sydney Dental Hospital, the Sydney Morning Herald building, Qantas building, Sydney harbour Bridge, and Sydney Cricket Ground.
3. Developing local, regional and national economies	Transport	Activities associated with the moving of people and goods from one place to another, and systems for the provision of such movements	The corridor which the study area partially encroaches into has been a rail corridor since 1881 and undergone periodic improvements.
4. Building settlements, towns and cities	Utilities	Activities associated with the provision of services, especially on a communal basis	The study area contains Sydenham Pit, which is an item of State significance with high technical values.
9. Marking the phases of life	Persons	Activities of, and associations with, identifiable individuals, families and communal groups	The study area sits partly on land owned and exploited by Thomas Moore, Dr Robert Wardell, and Alexander Stuart.

#### 4.2.2 Research questions

Archaeological resources within the study area have the potential to answer a number of research questions. Additional research questions may be added if the archaeological resource allows for further, or more in-depth, investigation. The following research questions have been provided to guide the archaeological investigative program.

- Is there remaining evidence of land use practices associated with early 18th century farming on the edges of marginal swamps and if so, how is this expressed in the archaeological record?
- Are any expressions of early rural use similar to, or noticeably different from other similar sites near Sydney?
- Were the smaller rural holdings on the edges of Moore's land occupied by their owners, such as John Fincham or James Waine?
- Are the industrial process of the Sydney Steel Company interpretable within the archaeological record?

- Can the spatial layout of the Sydney Steel Company's operations be discerned within the archaeological record?
- Are successive phases of railway development present within the archaeological record?
- If successive phases of railway development are present in the archaeological record, are they able to provide insight into changing rail technology or utilisation of utilities associated with rail corridors in Sydney?

### 4.3 Archaeological Management

The study area would be managed under the Metro Unexpected Finds Procedure.

There is a nil-low potential for remains associated with Phases 1 and 2 (low intensity land use and development) to be impacted. If remains exist their location is not predictable, therefore the unexpected finds procedure is appropriate and in adherence to the archaeological management framework outlined in the project ARD (Artefact 2016b).

There is a low-moderate potential for remains associated with the infill of the Gumbramorra Swamp and construction of the early rail line to be impacted by the project. As the location of any intact deposits from Phase 3 is difficult to predict, and remains are likely to be dispersed the unexpected finds procedure is appropriate and in adherence to the archaeological management framework outlined in the project ARD (Artefact 2016b).

There is a low-moderate potential that Phase 4 remains associated with the development of the rail line and Smidmore Estate would be located within the modification area. It is unlikely these remains would reach the threshold of local significance. There is a low potential that locally significant remains of the Sydney Steel Company would be present. The archaeological management framework outlined in the project ARD states that areas with low potential for locally significant archaeology would be managed under the unexpected finds procedure.

#### 4.3.1 Unexpected Finds Procedure

Unexpected archaeological finds would be managed under the Sydney Metro Unexpected Heritage Finds Procedure.

#### 4.3.2 Heritage induction

Archaeological heritage would be included in the general project induction for all personnel. At a minimum, this would include an overview of the projects obligations and archaeological management requirements, the role of the archaeological team and the unexpected finds procedure.

#### 4.3.3 Further archaeological investigation

If significant archaeological remains are identified as an unexpected find, an Archaeological Work Method Statement (AMS) would be prepared and recommendations would be made on appropriate archaeological management.

The project ARD (Artefact 2016b) outlines the appropriate methodology for archaeological investigation and reporting. This methodology would be followed under the modification.

#### 4.3.4 Excavation director

Archaeological investigations would be managed by a suitably qualified Excavation Director with experience in the historical archaeology of Sydney and identification. The Excavation Director should meet the NSW Heritage Division criteria for locally significant archaeological sites.

## 5.0 REFERENCES

Arcadis, 2017, Chatswood to Sydenham: Sydenham Station and Sydney Metro Trains Facility South Modification Report

Artefact Heritage 2017, Sydney Metro City & Southwest Sydenham to Bankstown Technical Paper 3 Non-Aboriginal Heritage Impact Assessment

Artefact Heritage, 2016a, Sydney Metro City & Southwest – Chatswood to Sydenham Technical Paper 4 Non-Aboriginal Heritage Impact Assessment

Artefact Heritage 2016b, Sydney Metro City & Southwest Chatswood to Sydenham – Historical Archaeological Assessment and Research Design

Bickford, A and Sullivan, S 1984. 'Assessing the research potential of historic sites', in Sullivan, S & Bowdler, S (eds) *Site surveys and significance assessment in Australian archaeology*, Department of Prehistory, Research School of Pacific Studies, Australian National University, Canberra.

Cashman, Richard and C. Meader 1990 *Marrickville, rural outpost to inner city*. Hale & Iremonger.

David Scobie Architects Pty Ltd 2012. *Sydenham Railway Station. Heritage Impact Statement*. Prepared for Arenco (NSW) Pty Ltd.

ICOMOS 2011. *Guidance on Heritage Impact Assessments for Cultural World Heritage Properties*.

McKillop, B. 2016 The Railways of Sydney: Shaping the City and its Commerce. Accessed via the [dictionaryofsydney.org](http://dictionaryofsydney.org), 26 June 2016

Meader, C. 2008 "Sydenham" Dictionary of Sydney.

Muir, L. 2013. "From a fine stream to an industrial watercourse" Dictionary of Sydney. Accessed online at: [http://dictionaryofsydney.org/entry/from\\_a\\_fine\\_stream\\_to\\_an\\_industrial\\_watercourse](http://dictionaryofsydney.org/entry/from_a_fine_stream_to_an_industrial_watercourse) 27/02/2017.

NSW Heritage Office 2002. *Assessing Heritage Significance*. Update to the *NSW Heritage Manual*.

NSW Heritage Office 2009. *Assessing Significance for Historical Archaeological Sites and 'Relics'*.

NSW State Heritage Inventory, NSW Heritage Branch, Office of Environment and Heritage, Parramatta, NSW. "Sydenham Railway Station Group"

Stuart, W. 2012. *Sydney Steel: An Illustrated History of the Sydney Steel Company 1910-1979*

Sydney Water 2004. *Sydenham Pit & Drainage Pumping Station 1. Draft Conservation Management Plan*. Prepared for Sydney Water.

Sydney Water 2005. *Sewage Pumping Station SP0271. Conservation Management Plan*. Prepared for Sydney Water.



artefact

Artefact Heritage

ABN 73 144 973 526

Level 4, Building B

35 Saunders Street

Pymont NSW 2009

Australia

+61 2 9518 8411

[office@artefact.net.au](mailto:office@artefact.net.au)

[www.artefact.net.au](http://www.artefact.net.au)



# Sydney Metro Unexpected Heritage Finds Procedure

---

Supporting Document – Applicable to:

Status:

Division:

Version: 1.4

Date of issue: 19/04/2018

Effective date:

Review date: 22/03/2019

Document owner:

Security classification:

## Document History

Version	Date of approval	Doc. Control no.	Notes
1.1			Incorporates ER comments 21/06/17
1.2			Amends p13 step 8 reference to s146 added
1.3			Incorporates Planning Mods 1-4 including amended CoA E20
1.4			Incorporates ER comments 21/03/18

## Table of Contents

<b>1.</b>	<b>Purpose .....</b>	<b>3</b>
<b>2.</b>	<b>Scope.....</b>	<b>4</b>
<b>3.</b>	<b>Definitions .....</b>	<b>6</b>
<b>4.</b>	<b>Accountabilities .....</b>	<b>7</b>
<b>5.</b>	<b>Types of unexpected heritage items and corresponding statutory protections</b>	<b>7</b>
5.1.	Aboriginal objects.....	7
5.2.	Historic heritage items.....	8
5.2.1.	Archaeological relics .....	8
5.2.2.	Other historic items .....	9
5.3.	Human skeletal remains.....	9
<b>6.</b>	<b>Legislative Requirements .....</b>	<b>10</b>
<b>7.</b>	<b>Unexpected heritage finds protocol .....</b>	<b>12</b>
7.1.	What is an unexpected heritage find? .....	12
7.2.	Managing unexpected heritage finds.....	13
<b>8.</b>	<b>Responsibilities .....</b>	<b>22</b>
<b>9.</b>	<b>Seeking advice.....</b>	<b>23</b>
<b>10.</b>	<b>Related documents and references.....</b>	<b>23</b>
<b>11.</b>	<b>List of appendices .....</b>	<b>23</b>

## 1. Purpose

This procedure is applicable only to the Sydney Metro Critical State Significant Infrastructure Planning Approval (CSSI 15\_7400) including the following planning approval modifications:

Modification 1- Victoria Cross Substation and Artarmon Substation which involves relocation of the Victoria Cross northern services building from 194-196A Miller Street to 50 McLaren Street together with inclusion of a new station entrance at this location referred to as Victoria Cross North. 52 McLaren Street would also be used to support construction of these works. The modification also involves the relocation of the substation at Artarmon from Butchers Lane to 98 – 104 Reserve Road. This modification application was approved on 18 October 2017;

- Modification 2- Central Walk which involves additional works at Central Railway Station including construction of a new eastern concourse, a new eastern entry, and upgrades to suburban platforms. This modification application was approved on 21 December 2017;

- Modification 3- Martin Place Metro Station which involves changes to the Sydney Metro Martin Place Station to align with the Unsolicited Proposal by Macquarie Group Limited (Macquarie) for the development of the station precinct. The proposed modification involves a larger reconfigured station layout, provision of a new unpaid concourse link and retention of the existing MLC pedestrian link and works to connect into the Sydney Metro Martin Place Station. It is noted that if the Macquarie proposal does not proceed, the modification (if approved) would be surrendered. This modification application was approved on 22 March 2018; and

- Modification 4- Sydenham Station and Metro Train Facility which incorporated Sydenham Station and precinct works, the Sydney Metro Trains Facility South, works to Sydney Water's Sydenham Pit and Drainage Pumping Station and ancillary infrastructure and track and signalling works into the approved project. This modification application was approved on 13 December 2017

This procedure has been developed in response to Condition of Approval (CoA) E19, that requires Sydney Metro City & Southwest Program to provide a method for managing unexpected heritage items (both Aboriginal and non-Aboriginal) that are discovered during construction.

An 'unexpected heritage find' can be defined as any unanticipated archaeological discovery, that has not been previously assessed or is not covered by an existing approval under the *Heritage Act 1977* (Heritage Act) or *National Parks and Wildlife Act 1974* (NPW Act).

In NSW, there are strict laws to protect and manage heritage objects and relics. As a result, appropriate heritage management measures need to be implemented to minimise impacts on heritage values; ensure compliance with relevant heritage notification and other obligations; and to minimise the risk of penalties to individuals, TfNSW and its contractors. This procedure includes TfNSW's heritage notification obligations under the Heritage Act, NPW

Act and the Coroner's Act 2009 and the specific requirements of the conditions of approval(CoA) issued by NSW Department of Planning and Environment for CSSI 15-7400.

Note that a Contractor may create their own Unexpected Finds Procedure or modify this document, however its use will be subject to compliance with the following:-

- CSSI CoA E17 requires consultation with the Heritage Council of NSW (or its delegate)
- CSSI CoA E19
- Prior approval from the nominated Excavation Director, as required under CSSI CoA E18
- Prior approval from the Environmental Representative, CSSI CoA A24
  
- Prior approval from Sydney Metro.

It should be noted that this procedure must be read in conjunction with the relevant CCSI conditionals of approval, the contract documents and other plans and procedures developed by the contractor during the delivery of the works.

Legislation that does not apply

The following authorisations are not required for Sydney Metro approved Critical State significant infrastructure (and accordingly the provisions of any Act that prohibit an activity without such an authority do not apply):

- Division 8 of Part 6 of the *Heritage Act 1977* does not apply to prevent or interfere with the carrying out of approved State significant infrastructure.
- An approval under Part 4, or an excavation permit under section 139, of the *Heritage Act 1977*,
- An Aboriginal heritage impact permit under section 90 of the *National Parks and Wildlife Act 1974*,

This document provides relevant background information in Section 3, followed by the technical procedure in Sections 6 and 7. Associated guidance referred to in the procedure can be found in Appendices A-H.

## **2. Scope**

Despite appropriate and adequate investigation, unexpected heritage items may still be discovered during maintenance and construction works on a Sydney Metro site. When this happens, this procedure must be followed. This procedure provides direction on when to stop work, where to seek technical advice and how to notify the regulator, if required.

**This procedure applies to construction activities for the Sydney Metro Program as approved under Section 115ZB of the Environmental Planning and Assessment Act 1979 for Critical State Significant Infrastructure, Application No. SSI 15-7400.**

This procedure **applies to**:

- the discovery of any unexpected heritage item, relic or object, where the find is not anticipated in the Archaeological Assessment Design Report (AARD) or Archaeological Method Statements (AMS) that are prepared prior to commencement of excavation.

This procedure must be followed by all Sydney Metro staff, contractors, subcontractors or any person undertaking works for Sydney Metro. It includes references to some of the relevant legislative and regulatory requirements, but is not intended to replace them with the exception S139 of the NSW Heritage Act 1977

This procedure **does not apply to**:

- The discovery and disturbance of heritage items as a result of investigations being undertaken in accordance with the Office of Environment and Heritage's (OEH) *Code of Practice for Archaeological Investigations of Aboriginal Objects in NSW 2010*<sup>1</sup>; an Aboriginal Heritage Impact Permit (AHIP) issued under the NPW Act; or an approval issued under the Heritage Act.
- the discovery and disturbance of heritage items as a result of construction related activities, where the disturbance is permissible in accordance with an AHIP; or an approval issued under the Heritage Act; All new Construction Environment Management Plans (CEMPs) must make reference to and/or include this procedure (included as a heritage sub-plan, refer to CSSI CoA C6(g)).

Note that this procedure does not supersede the requirements of CSSI CoA CSSI CoA E10 and E26:

- E10 The Proponent must not destroy, modify or otherwise physically affect any Heritage item not identified in documents referred to in CoA A 1.
- E26 This approval does not allow the Proponent to harm, modify, or otherwise impact human remains uncovered during the construction and operation of the CSSI, except in accordance with the Exhumation Management Plan (CoA E27).

---

<sup>1</sup> An act carried out in accordance with the *Code of Practice for Archaeological Investigation of Aboriginal Objects in NSW* as published by the Department in the Gazette on 24 September 2010 is excluded from the definition of **harm** an object or place in section 5 (1) of the NPW Act.



### 3. Definitions

All terminology in this procedure is taken to mean the generally accepted or dictionary definition with the exception of the following terms which have a specifically defined meaning:

Term	Meaning
<b>AHIP</b>	Aboriginal Heritage Impact Permit
<b>Aboriginal object</b>	An Aboriginal object is any deposit, object or material evidence (not being a handicraft made for sale) relating to the Aboriginal habitation of the area, being habitation before or concurrent with (or both) the occupation of that area by persons of non-Aboriginal extraction, and includes Aboriginal remains. An Aboriginal object may include a shell midden, stone tools, bones, rock art, Aboriginal-built fences and stockyards, scarred trees and the remains of fringe camps.
<b>CEMP</b>	Construction Environmental Management Plan
<b>CoA</b>	Conditions of Approval
<b>CSSI</b>	Critical State Significant Infrastructure
<b>EP&amp;A Act</b>	NSW <i>Environmental Planning and Assessment Act 1979</i>
<b>Heritage Act</b>	NSW <i>Heritage Act 1977</i>
<b>NPW Act</b>	NSW <i>National Parks and Wildlife Act 1974</i>
<b>OEH</b>	Office of Environment and Heritage
<b>Relic (non-Aboriginal heritage)</b>	<p>A relic means any deposit, artefact, object or material evidence that:</p> <ul style="list-style-type: none"> <li>a) relates to the settlement of the area that comprises NSW, not being Aboriginal settlement, and</li> <li>b) is of State significance.</li> </ul> <p>A relic may include items such as bottles, utensils, remnants of clothing, crockery, personal effects, tools, machinery and domestic or industrial refuse.</p> <p>Note that Modification 2 amends the previous definition of a relic, being the same as described in the NSW <i>Heritage Act 1977</i>, by deleting all reference to local heritage significance. For the purpose managing relics under the CSSI 15_7400 Planning Approval CoA E20 applies to relics of State significance only.</p>
<b>TfNSW</b>	Transport for New South Wales

Term	Meaning
<b>Work (non-Aboriginal heritage)</b>	Archaeological features such as historic utilities or buried infrastructure that provide evidence of prior occupations such as former rail or tram tracks, timber sleepers, kerbing, historic road pavement, fences, culverts, historic pavement, buried retaining walls, cisterns, conduits, sheds or building foundations, but are subject to specific assessment by the Excavation Director

## **4. Accountabilities**

## **5. Types of unexpected heritage items and corresponding statutory protections**

The roles of project, field and environmental personnel (including construction contractors) are critical to the early identification and protection of unexpected heritage items. **Appendix A** illustrates the wide range of heritage discoveries found on transport infrastructure projects and provides a useful photographic guide. Subsequent to confirmation of a heritage discovery it must then be identified and assessed by Excavation Director as required under CSSI CoA E20. An 'unexpected heritage item' means any unanticipated discovery of an actual or potential heritage item, for which Sydney Metro (refer to CSSI CoA E10 and E26) does not have approval to disturb<sup>2</sup> and/or have an existing management process in place.

These discoveries are categorised as either:

- (a) Aboriginal objects
- (b) historic (non-Aboriginal) heritage items
- (c) human skeletal remains.

The relevant legislation that applies to each of these categories is described below and is also addressed in the Sydney Metro Exhumation Management Plan (refer to CSSI CoA E26 and E27).

### **5.1. Aboriginal objects**

The NPW Act protects Aboriginal objects which are defined as:

*“any deposit, object or material evidence (not being a handicraft made for sale) relating to the Aboriginal habitation of the area that comprises New South Wales,*

---

<sup>2</sup> Disturbance is considered to be any physical interference with the item that results in it being destroyed, defaced, damaged, harmed, impacted or altered in any way (this includes archaeological investigation activities).

*being habitation before or concurrent with (or both) the occupation of that area by persons of non Aboriginal extraction, and includes Aboriginal remains*<sup>3</sup>.

Examples of Aboriginal objects include stone tool artefacts, shell middens, axe grinding grooves, pigment or engraved rock art, burials and scarred trees.

**IMPORTANT!****All Aboriginal objects, regardless of significance, are protected under law.**

If any impact is expected to an Aboriginal object, an AHIP is usually required from OEH<sup>4</sup>. Also, when a person becomes aware of an Aboriginal object they must notify the Director-General of OEH about its location<sup>5</sup>. Assistance on how to do this is provided in Section 7 (Step 5).

CSSI CoA E23, E24 and E25 for management of Aboriginal Heritage Applies to the Sydney Metro Chatswood to Sydenham Project

## **5.2. Historic heritage items**

Historic (non-Aboriginal) heritage items may include:

- archaeological 'relics'
- other historic items (i.e. works, structures, buildings or movable objects).

### **5.2.1. Archaeological relics**

The Heritage Act protects *relics* which are defined as:

*"any deposit, artefact, object or material evidence that relates to the settlement of the area that comprises NSW, not being Aboriginal settlement; and is of State or local heritage significance"*<sup>6</sup>.

Changes to CoA E20 included within Planning Modification 1 (Oct 2017) deleted reference *local heritage significance*, so that E20 applies to relics of State significance only.

Relics are archaeological items of local or state significance which may relate to past domestic, industrial or agricultural activities in NSW, and can include bottles, remnants of clothing, pottery, building materials and general refuse.

---

<sup>3</sup> Section 5(1) NPW Act.

<sup>4</sup> Refer to CSSI CoA E23 & E25.

<sup>5</sup> This is required under section 89(A) of the NPW Act and applies to all TfNSW projects.

<sup>6</sup> Section 4(1) Heritage Act.

Construction in the vicinity of a relic, of State significance, must not recommence until the requirements of the ARMP have been implemented, in consultation with the Excavation Director. The Sydney Metro must notify the Secretary of the Department of Environment & Planning in writing of the outcome of consultation with the Heritage Council of NSW, refer to CSSI CoA E20.

**IMPORTANT!**

**All relics are subject to statutory controls and protections.**

If a relic is likely to be disturbed, a heritage approval is usually required from the NSW Heritage Council<sup>7</sup>. Also, when a person discovers a relic they must notify the NSW Heritage Council of its location<sup>8</sup>. Advice on how to do this for works under CSSI 15\_7400 is provided in Section 7 (Step 5).

**5.2.2. Other historic items**

Some historic heritage items are not considered to be 'relics'; but are instead referred to as works, buildings, structures or movable objects. Examples of these items that may be encountered include culverts, historic pavements, retaining walls, tramlines, rail tracks, timber sleepers, cisterns, fences, sheds, buildings and conduits. Although an approval under the Heritage Act may not be required to disturb these items, their discovery must be managed in accordance with this procedure.

As a general rule, an archaeological relic requires discovery or examination through the act of excavation. An archaeological excavation permit under section 140 of the Heritage Act is required to do this. In contrast, 'other historic items' either exist above the ground surface (e.g. a shed), or they are designed to operate and exist beneath the ground surface (e.g. a culvert).

Despite this difference, it should be remembered that relics can often be associated with 'other heritage items', such as archaeological deposits within cisterns and underfloor deposits beneath buildings.

**5.3. Human skeletal remains**

Refer to Sydney Metro Project Exhumation Management Plan

---

<sup>7</sup> Refer to CSSI CoA E20,

<sup>8</sup> This is required under section 146 of the Heritage Act and applies to all TfNSW projects however also refer to foot note 8.

Human skeletal remains can be identified as either an Aboriginal object or non-Aboriginal relic depending on ancestry of the individual (Aboriginal or non-Aboriginal) and burial context (archaeological or non-archaeological). Remains are considered to be archaeological when the time elapsed since death is suspected of being 100 years or more. Depending on ancestry and context, different legislation applies.

As a simple example, a pre-European settlement archaeological Aboriginal burial would be protected under the NPW Act, while a historic (non-Aboriginal) archaeological burial within a cemetery would be protected under the Heritage Act. For a non-Aboriginal archaeological burial, the relevant heritage approval and notification requirement described in Section 3.1 would apply. In addition to the NPW Act, finding Aboriginal human remains also triggers notification requirements to the Commonwealth Minister for the Environment under section 20(1) of the Aboriginal and Torres Strait Islander Heritage Protection Act 1984 (Commonwealth).

**IMPORTANT!**

**All human skeletal remains are subject to statutory controls and protections.**

All bones must be treated as potential human skeletal remains and work around them must stop while they are protected and investigated urgently.

However, where it is suspected that less than 100 years has elapsed since death, the human skeletal remains come under the jurisdiction of the State Coroner and the *Coroners Act 2009* (NSW). Such a case would be considered a 'reportable death' and under legal notification obligations set out in section 35(2); a person must report the death to a police officer, a coroner or an assistant coroner as soon as possible. This applies to all human remains less than 100 years old<sup>9</sup> regardless of ancestry (i.e. both Aboriginal and non-Aboriginal remains). Public health controls may also apply.

Guidance on what to do when suspected human remains are found is provided in **Appendix E**.

## **6. Legislative Requirements**

Table 1 identifies some of the relevant legislation/regulations for the protection of heritage and the management of unexpected heritage finds in NSW. It should be noted that significant penalties exist for breaches of the listed legislation as a result of actions that relate to unauthorised impacts on heritage items. Further, it is noted that heritage that has been

---

<sup>9</sup> Under section 19 of the *Coroners Act 2009*, the coroner has no jurisdiction to conduct an inquest into reportable death unless it appears to the coroner that (or that there is reasonable cause to suspect that) the death or suspected death occurred within the last 100 years.



assessed and is being managed in accordance with relevant statutory approvals(s) is exempt from these offences.

To avoid breaches of legislation, it is important that Sydney Metro and its contractors are aware of their statutory obligations under relevant legislation and that appropriate control measures are in place to ensure that unexpected heritage items are appropriately managed during construction. Contractors/Alliances will need to ensure that they undertake their own due diligence to identify any other legislative requirements that may apply for a given project.

CSSI CoA E10 applies to unexpected finds, so that all relevant legislation will apply to heritage items not identified in documents referred to CoA A1.

**Table 1 Legislation and guidelines for management of unexpected heritage finds**

Relevant Requirement	Objectives and offences
<b><i>Environmental Planning and Assessment Act 1979 (EP&amp;A Act)</i></b>	Section 115ZB Giving of approval by Minister to carry out a project.
<b><i>Environmental Planning and Assessment Act 1979 (EP&amp;A Act)</i></b>	Requires heritage to be considered within the environmental impact assessment of projects.  This guideline is based on the premise that an appropriate level of Aboriginal and non-Aboriginal cultural heritage assessment and investigations and mitigation have already been undertaken under the relevant legislation, including the EP&A Act, during the assessment and determination process. It also assumes that appropriate mitigation measures have been included in the conditions of any approval.
<b><i>Heritage Act 1977 (Heritage Act)</i></b>	The Heritage Act provides for the care, protection and management of heritage items in NSW.  Under section 139, it is an offence to disturb or excavate any land knowing or having reasonable cause to suspect that the disturbance or excavation will or is likely to result in a relic being discovered, exposed, moved, damaged or destroyed, unless the disturbance or excavation is carried out in accordance with an excavation permit issued by the Heritage Division of the OEH.  Under the Act, a relic is defined as: <i>'any deposit, artefact, object or material evidence that: (a) relates to the settlement of the area that comprises New South Wales, not being Aboriginal settlement, and (b) is of State or local heritage significance.'</i>  A person must notify the Heritage Division of OEH, if a person is aware or believes that they have discovered or located a relic (section 146). Penalties for offences under the Heritage Act can include six months imprisonment and/or a fine of up to \$1.1million.

Relevant Requirement	Objectives and offences
<b>National Parks and Wildlife Act 1974 (NPW Act)</b>	<p>The NPW Act provides the basis for the care, protection and management of Aboriginal objects and places in NSW.</p> <p>An Aboriginal object is defined as: <i>‘any deposit, object or material evidence (not being a handicraft made for sale) relating to the Aboriginal habitation of the area that comprises New South Wales, being habitation before or concurrent with (or both) the occupation of that area by persons of non-Aboriginal extraction, and includes Aboriginal remains’.</i></p> <p>An ‘Aboriginal place’ is an area declared by the Minister administering the Act to be of special significance with respect to Aboriginal culture. An Aboriginal place does not have to contain physical evidence of occupation (such as Aboriginal objects).</p> <p>Under section 87 of the Act, it is an offence to harm or desecrate an Aboriginal object or place. There are strict liability offences. An offence cannot be upheld where the harm or desecration was authorised by an AHIP and the permit’s conditions were not contravened. Defences and exemptions to the offence of harming an Aboriginal object or Aboriginal place are provided in section 87, 87A and 87B of the Act.</p> <p>A person must notify OEH if a person is aware of the location of an Aboriginal object.</p> <p>Penalties for some of the offences can include two years imprisonment and/or up to \$550,000 (for individuals), and a maximum penalty of \$1.1 million (for corporations).</p>

## 7. Unexpected heritage finds protocol

### 7.1. What is an unexpected heritage find?

An ‘unexpected heritage find’ can be defined as any unanticipated archaeological discovery that has not been identified during a previous assessment or is not covered by an existing permit under the Heritage Act. The find may have potential cultural heritage value, which may require some type of statutory cultural heritage permit or notification if any interference of the heritage item is proposed or anticipated.

The range of potential archaeological discoveries can include but are not limited to:

- remains of rail infrastructure including buildings, footings, stations, signal boxes, rail lines, bridges and culverts
- remains of other infrastructure including sandstone or brick buildings, wells, cisterns, drainage services, conduits, old kerbing and pavement, former road surfaces, timber and stone culverts, bridge footings and retaining walls

- artefact scatters including clustering of broken and complete bottles, glass, ceramics, animal bones and clay pipes
- Archaeological human skeletal remains.

## **7.2. Managing unexpected heritage finds**

In the event that an unexpected heritage find (the find) is encountered on a Sydney Metro site, the flowchart in Figure 1 must be followed. There are eight steps in the procedure. These steps are summarised in Figure 1 and explained in detail in Table 2

**Figure 1 Overview of steps to be undertaken on the discovery of an unexpected heritage item**

### **IMPORTANT!**

Sydney Metro may have approval to impact on certain heritage items during construction. If you think that you may have discovered a heritage item and you are unsure whether an approval is in place or not, **STOP** works and follow this procedure.

**Table 2 Specific tasks to be implemented following the discovery of an unexpected heritage item**

Step	Task	Responsibility	Guidance and tools
<b>1</b>	<b>Stop work, protect item and inform the Excavation Director</b>		
1.1	Stop all work in the immediate area of the item and notify the Project Manager	Contractor/ Supervisor	<b>Appendix A</b> (Identifying Unexpected Heritage items)
1.2	Establish a 'no-go zone' around the item. Use high visibility fencing, where practical. No work is to be undertaken within this zone until further investigations are completed and, if required, appropriate approvals are obtained. Inform all site personnel about the no-go zone.	Project Manager/ Contractor/ Supervisor	
1.3	Inspect, document and photograph the item.	Excavation Director	<b>Appendix B</b> (Unexpected Heritage Item Recording Form) <b>Appendix C</b> (Photographing Unexpected Heritage items)
1.4	Is the item likely to be bone? If <b>yes</b> , follow the steps in Appendix D – 'Uncovering bones'. Where it is obvious that the bones are human remains, you must notify the local police by telephone immediately. They may take command of all or part of the site. If <b>no</b> , proceed to next step.	Excavation Director	<b>Appendix D</b> (Uncovering Bones)



Step	Task	Responsibility	Guidance and tools
1.5	Inform the Excavation Director of the item and provide as much information as possible, including photos and completed form ( <b>Appendix B</b> ). Where the project has an Environmental Representative (ER), the ER should be involved in the tasks/process as appropriate.	Contractors Project Manager	
1.6	Can the works avoid further disturbance to the item? Project Manager to confirm with TfNSW Environment and Planning Manager. Complete the remaining tasks in Step 1.	Contractors Project Manager	
1.7	Excavation Director to advise the Project Manager whether TfNSW has approval to impact on the 'item'. Does Metro have an approval or permit to impact on the item? If <b>yes</b> , work may recommence in accordance with that approval or permit. There is no further requirement to follow this procedure. If <b>no</b> , continue to next step.	Contractors Project Manager	
1.8	Has the 'find' been damaged or harmed? If <b>yes</b> , record the incident in the Incident Management System Implement any additional reporting requirements related to the planning approval and CEMP, where relevant. Contact Sydney Metro Manager, Environment Safety, Environment and Business Systems	Contractors Project Manager, Excavation Director	
<b>2</b>	<b>Contact and engage an archaeologist and/or an Aboriginal heritage consultant</b>		

Step	Task	Responsibility	Guidance and tools
2.1	<p>If an archaeologist and/or Aboriginal heritage consultant has been previously appointed for the project, contact them to discuss the location and extent of the item and arrange a site inspection, if required. The project CEMP may contain contact details of the archaeologist/Aboriginal heritage consultant.</p> <p>Where there is no project archaeologist engaged for the works engage a suitably qualified consultant to assess the find:</p> <p>if the find is a non-Aboriginal deposit, engage a suitably qualified and experienced archaeological consultant</p> <p>if the find is likely to be an Aboriginal object, engage an Aboriginal heritage consultant to assess the find.</p>	Contractors Project Manager, Excavation Director	
2.2	If requested, provide photographs of the item taken during Step 1.3 to the archaeologist or Aboriginal heritage consultant.	Contractors Project Manager, Excavation Director	<b>Appendix C</b> (Photographing Unexpected Heritage items)
<b>3</b>	<b>Preliminary assessment and recording of the find</b>		
3.1	In a minority of cases, the archaeologist/Aboriginal heritage consultant may determine from the photographs that no site inspection is required because no heritage constraint exists for the project ( <i>e.g. the item is not a 'relic', a 'heritage item' or an 'Aboriginal object'</i> ). Any such advice should be provided in writing ( <i>e.g. via email or letter with the consultant's name and company details clearly identifiable</i> ) to the TfNSW Project Manager.	Archaeologist/ Aboriginal heritage consultant/ Contractors Project Manager, Excavation Director	Proceed to Step 8

Step	Task	Responsibility	Guidance and tools
3.2	Arrange site access for the archaeologist/Aboriginal heritage consultant to inspect the item as soon as practicable. In the majority of cases a site inspection is required to conduct a preliminary assessment.	Contractors Project Manager, Excavation Director	
3.3	Subject to the archaeologist/Aboriginal heritage consultant's assessment, work may recommence at a set distance from the item. This is to protect any other archaeological material that may exist in the vicinity, which may have not yet been uncovered. Existing protective fencing established in Step 1.2 may need to be adjusted to reflect the extent of the newly assessed protective area. No works are to take place within this area once established.	Archaeologist/ Aboriginal heritage consultant Contractors Project Manager, Excavation Director	
3.4	<p>The archaeologist/Aboriginal heritage consultant may provide advice after the site inspection and preliminary assessment that no heritage constraint exists for the project (e.g. the item is not a '<i>relic</i>' or a '<i>heritage item</i>' or an '<i>aboriginal item</i>'. Any such advice should be provided in writing (e.g. via email or letter with the consultant's name and company details clearly identifiable) to the Metro Project Manager.</p> <p>Note that :</p> <ul style="list-style-type: none"> <li>a relic is evidence of past human activity which has local or State heritage significance. It may include items such as bottles, utensils, remnants of clothing, crockery, personal effects, tools, machinery and domestic or industrial refuse</li> <li>an Aboriginal object may include a shell midden, stone tools, bones, rock art or a scarred tree</li> <li>a "work", building or standing structure may include tram or train tracks, kerbing, historic road pavement, fences, sheds or building foundations.</li> </ul>	Archaeologist/ Aboriginal heritage consultant/ Contractors Project Manager, Excavation Director	Proceed to Step 8 Refer to <b>Appendix A</b> (Identifying heritage items)

Step	Task	Responsibility	Guidance and tools
3.5	Where required, seek additional specialist technical advice (such as a forensic or physical anthropologist to identify skeletal remains). The archaeologist/Aboriginal heritage consultant can provide contacts for such specialist consultants.	Contractors Project Manager, Excavation Director	
3.6	Where the item has been identified as a 'relic' or 'heritage item' or an 'Aboriginal object' the archaeologist should formally record the item.	Archaeologist/ Aboriginal heritage consultant	
3.7	OEH (Heritage Division for non-Aboriginal relics and Planning and Aboriginal Heritage Section for Aboriginal objects) can be notified informally by telephone at this stage by the Sydney Metro Principal Manager Sustainability Environment and Planning (Program). Any verbal conversations with regulators must be noted on the project file for future reference.	Contractors Project Manager, Excavation Director	
<b>4</b>	<b>Section 4 not used</b>		

Step	Task	Responsibility	Guidance and tools
<b>5</b>	<b>Notify the regulator, if required.</b>		
5.1	Based on the findings of the archaeological or heritage management plan and corresponding legislative requirements, is the find required to be notified to OEH and the Secretary? If <b>no</b> , proceed directly to Step 6 If <b>yes</b> , proceed to next step.	Contractors Project Manager, Excavation Director	
5.2	If notification is required, complete the template notification letter, including the archaeological/heritage management plan and other relevant supporting information and forward to the Sydney Metro Principal Manager Sustainability Environment and Planning (Program) for signature.	Contractors Project Manager, Excavation Director	<b>Appendix F</b> (Template Notification Letter)
5.3	Forward the signed notification letter to OEH and the Secretary. Informal notification (via a phone call or email) to OEH prior to sending the letter is appropriate. The archaeological or heritage management plan and the completed site recording form (Appendix B) must be submitted with the notification letter (for both Aboriginal objects and non-Aboriginal relics). For Part 5.1 projects, the Department of Planning and Environment must also be notified.	Contractors Project Manager, Excavation Director	
5.4	A copy of the final signed notification letter, archaeological or heritage management plan and the site recording form is to be kept on file and a copy sent to the Sydney Metro Project Manager.	Contractors Project Manager, Excavation Director	
<b>6</b>	<b>Implement archaeological or heritage management plan</b>		



Step	Task	Responsibility	Guidance and tools
6.1	Modify the archaeological or heritage management plan to take into account any additional advice resulting from notification and discussions with OEH.	Contractors Project Manager, Excavation Director	
6.2	Implement the archaeological or heritage management plan. Where impact is expected, this may include a formal assessment of significance and heritage impact assessment, preparation of excavation or recording methodologies, consultation with Registered Aboriginal Parties, obtaining heritage approvals etc., if required.	Contractors Project Manager, Excavation Director	
6.3	Where heritage approval is required contact the Environment and Planning Manager for further advice and support material. Please note there are time constraints associated with heritage approval preparation and processing.	Contractors Project Manager, Excavation Director	
6.4	Assess whether heritage impact is consistent with the project approval or if project approval modification is required from the Department of Planning and Environment.	Contractors Project Manager, Excavation Director	
6.5	Where statutory approvals (or project approval modification) are required, impact upon relics and/or Aboriginal objects must not occur until heritage approvals are issued by the appropriate regulator.	Contractors Project Manager, Excavation Director	
6.6	Where statutory approval is not required but where recording is recommended by the archaeologist/Aboriginal heritage consultant, sufficient time must be allowed for this to occur.	Contractors Project Manager, Excavation Director	

Step	Task	Responsibility	Guidance and tools
6.7	Ensure short term and permanent storage locations are identified for archaeological material or other heritage material removed from site, where required. Interested third parties (e.g. museums, local Aboriginal land councils, or local councils) should be consulted on this issue. Contact the archaeologist or Aboriginal heritage consultant for advice on this matter, if required.	Contractors Project Manager, Excavation Director	
<b>7</b>	<b>Section 7 Not Used</b>		
<b>8</b>	<b>Resume work</b>		
8.1	Seek written clearance to resume project work from the Environment and Planning Manager and the Archaeologist/Aboriginal heritage consultant. Clearance would only be given once all archaeological excavation and/or heritage recommendations and approvals (where required) are complete. Resumption of project work must be in accordance with the all relevant project/heritage approvals/determinations.	Contractors Project Manager, Excavation Director	
8.2	If required, ensure archaeological excavation/heritage reporting and other heritage approval conditions are completed in the required timeframes. This includes artefact retention repositories, conservation and/or disposal strategies.	Contractors Project Manager, Excavation Director	
8.3	Deleted		
8.4	If additional unexpected items are discovered this procedure must begin again from Step 1.	All	

## 8. Responsibilities

### Roles and Responsibilities

Role	Responsibility or role under this guideline
<b>Contractor / Supervisor</b>	Stop work immediately when an unexpected heritage find is encountered. Cordon off area until Environmental Manager advises that work can recommence.
<b>Contractor or Environment Manager</b>	<p>Manage the process of identifying, protecting and mitigating impacts on the 'find'.</p> <p>Liaise with Sydney Metro Project Manager and Environment and Planning Manager and assist the archaeologist/Aboriginal heritage consultant with mitigation and regulatory requirements.</p> <p>Complete Incident Report and review CEMP for any changes required. Propose amendments to the CEMP if any changes are required.</p>
<b>Contractor's or Project Heritage Advisor or Consultant</b>	Provide expert advice to the Sydney Metro Environment and Planning Manager on 'find' identification, significance, mitigation, legislative procedures and regulatory requirements.
<b>Environmental Representative</b>	<p>Independent environmental advisor engaged by Sydney Metro</p> <p>Review and provides advice on heritage management plan and changes to the CEMP. Ensures compliance with relevant approvals (new and existing).</p>
<b>Heritage Division of OEH</b>	<p>Regulate the care, protection and management of relics (non-Aboriginal heritage).</p> <p>Delegated authority for Heritage Council</p> <p>Issue excavation permits.</p>
<b>Registered Aboriginal Parties (RAPs)</b>	Aboriginal people who have registered with Sydney Metro to be consulted about a proposed project or activity in accordance with the OEH <i>Aboriginal Cultural Heritage Consultation Requirements for Proponents 2010</i> .
<b>Sydney Metro Environment and Planning Manager</b>	Notify the TfNSW Principal Manager, Environmental Management of 'find' and manage Incident Reporting once completed by Environmental Manager.
<b>Contractors Project Manager</b>	Ensures all aspects of this procedure are implemented. Advise Contractor / Supervisor to recommence work when all applicable requirements have been satisfied.

## 9. Seeking advice

Advice on this procedure should be sought from the Sydney Metro Environment and Planning Manager in the first instance. Contractors and alliance partners should ensure their own project environment managers are aware of and understand this procedure.

Technical archaeological or heritage advice regarding an unexpected heritage item should be sought from a suitably qualified and experienced archaeologist/Aboriginal heritage consultant.

## 10. Related documents and references

### Related Documents

Environmental Incident Classification and Reporting – 9TP-PR-105

Guide to Environmental Control Map – 3TP-SD-015

NSW Heritage Office (1998), *Skeletal remains: guidelines for the management of human skeletal remains*.

Roads and Maritime Services (2015), *Standard Management Procedure Unexpected Heritage Items*.

Department of Environment and Conservation NSW (2006), *Manual for the identification of Aboriginal remains*.

## 11. List of appendices

The following appendices are included to support this procedure:

- Appendix A: Examples of finds encountered during construction works
- Appendix B: Unexpected Heritage Item Recording Form
- Appendix C: Photographing Unexpected Heritage Items
- Appendix D: Uncovering Bones
- Appendix E: Archaeological Advice Checklist
- Appendix F: Template Notification Letter

## **Appendix A - Examples of finds encountered during construction works**



**Photo 1 - Aboriginal artefacts found at the Wickham Transport Interchange, 2015**





**Photo 2 – Aboriginal artefacts (shell material) found at the Wickham Transport Interchange, 2015**



**Photo 3 1840s seawall and 1880s retaining wall uncovered at Balmain East, 2016**





**Photo 4 Sandstone pavers uncovered at Balmain East, 2016**



**Photo 5 - Platform structure at Hamilton Railway Station classified as a 'work' by the project archaeologist - Wickham Transport Interchange project, 2015**

**Photo 6 - Platform structure at Hamilton Railway Station classified as a 'work' by the project archaeologist - Wickham Transport Interchange project, 2015**



**Photo 7 - Sandstone flagging and cesspit - Wynyard Walk project, 2014**





**Photo 8 - Chinese Ming Dynasty pottery and English porcelain/pottery dating back to early 19th century -Wynyard Walk project, 2014**



**Photo 9 - Pottery made by convict potter Thomas Ball during the early settlement - Wynyard Walk project, 2014**

The following images, obtained from the Roads and Maritime Services' *Standard Management Procedure for Unexpected Heritage items 2015*, can be used to assist in the preliminary identification of potential unexpected items during construction and maintenance works.



Photo 10 - Top left hand picture continuing clockwise: Stock camp remnants (Hume Highway Bypass at Tarcutta); Linear archaeological feature with post holes (Hume Highway Duplication), Animal bones (Hume Highway Bypass at



---

Woomargama); Cut wooden stake; Glass jars, bottles, spoon and fork recovered from refuse pit associated with a Newcastle Hotel (Pacific Highway, Adamstown Heights, Newcastle area) (RMS, 2015).



**Photo 11 - Top left hand picture continuing clockwise: Stock camp remnants (Hume Highway Bypass at Tarcutta);  
Linear archaeological feature with post holes (Hume Highway Duplication), Animal bones (Hume Highway Bypass at**

---

Woomargama); Cut wooden stake; Glass jars, bottles, spoon and fork recovered from refuse pit associated with a Newcastle Hotel (Pacific Highway, Adamstown Heights, Newcastle area) (RMS, 2015).

---

## Appendix B- Unexpected heritage item recording form





**Example of unexpected heritage item recording form**

**This form is to be completed Excavation Director on the discovery of an archaeological heritage item during construction or maintenance works**

<b>Date:</b>		<b>Recorded by:</b> (include name and position)	
<b>Project name:</b>			
<b>Description of works being undertaken:</b>			
<b>Description of exact location of item</b>			
<b>Description of item found</b> (What type of item is it likely to be? Tick the relevant boxes).			
<b>A. A relic</b>	<input type="checkbox"/>	A 'relic' is evidence of a past human activity relating to the settlement of NSW with local or state heritage significance. A relic might include bottle, utensils, plates, cups, household items, tools, implements, and similar items	
<b>B. A 'work', building or structure'</b>	<input type="checkbox"/>	A 'work' can generally be defined as a form infrastructure such as track or rail tracks, timber sleepers, a culvert, road base, a bridge pier, kerbing, and similar items	
<b>C. An Aboriginal object</b>	<input type="checkbox"/>	An 'Aboriginal object' may include stone tools, stone flakes, shell middens, rock art, scarred trees and human bones	
<b>D. Bone</b>	<input type="checkbox"/>	Bones can either be human or animal remains. <b>Remember that you must contact the local police immediately by</b>	

		<b>telephone if you are certain that the bone(s) are human remains.</b>	
<b>E. Other</b>	<input type="checkbox"/>		
<b>Provide a short description of the item</b> <i>(eg metal rail tracks running parallel to the rail corridor. Good condition. Tracks set in concrete, approximately 10 cm below the current ground surface).</i>			
<b>Sketch</b> <i>(provide a sketch of the item's general location in relation to other road features so its approximate location can be mapped without having to re-excavate it. In addition, please include details of the location and direction of any photographs of the item taken)</i>			
<b>Action taken</b> (Tick either A or B)			
<b>A. Unexpected item would not be further impacts on by the works</b>	<input type="checkbox"/>	<b>Describe how works would avoid impact on the item.</b> <i>(eg the rail tracks would be left in situ and recovered with paving).</i>	

B. Unexpected item would be further impacted by the works	<input type="checkbox"/>	<b>Describe how works would impact on the item.</b> <i>(eg milling is required to be continued to a depth of 200 mm depth to ensure the pavement requirements are met. Rail tracks would need to be removed.)</i>	
Excavation Director		Signature	
		Signature	

**Important**

It is a statutory offence to disturb Aboriginal objects and historic relics (including human remains) without an approval. All works affecting objects and relics must cease until an approval is sought.

Approvals may also be required to impact on certain works.




## Appendix C- Photographing unexpected heritage items

Photographs of unexpected items in their current context (*in situ*) may assist archaeologists/Aboriginal heritage consultants to better identify the heritage values of the item. Emailing good quality photographs to specialists can allow for better quality and faster heritage advice. The key elements that must be captured in photographs of the item include its position, the item itself and any distinguishing features. All photographs must have a scale (ruler, scale bar, mobile phone, coin etc) and a note describing the direction of the photograph.

### Context and detailed photographs

It is important to take a general photograph (Figure 1) to convey the location and setting of the item. This will add value to the subsequent detailed photographs also required (Figure 2).

**Removal of the item from its context (e.g. excavating from the ground) for photographic purposes is not permitted.**



**Figure 2:** Close up detail of the sandstone surface showing material type, formation and construction detail. This is essential for establishing date of the feature.

**Figure 1:** Telford road uncovered on the Great Western Highway (Leura) in 2008 (RMS, 2015).

### Photographing distinguishing features

Where unexpected items have a distinguishing feature, close up detailed photographs must be taken of these features, where practicable. In the case of a building or bridge, this may include diagnostic details architectural or technical features. See Figures 3 and 4 for examples.





**Figure 3:** Ceramic bottle artefact with stamp.



**Figure 4:** Detail of the stamp allows 'Tooth & Co Limited' to be made out. This is helpful to a specialist in gauging the artefact's origin, manufacturing date and likely significance.

### Photographing bones

The majority of bones found on site will those of be recently deceased animal bones often requiring no further assessment (unless they are in archaeological context). However, if bones are human, the police must be contacted immediately (see Appendix F for detailed guidance). Taking quality photographs of the bones can often resolve this issue quickly. The project archaeologist can confirm if bones are human or non-human if provided with appropriate photographs.

Ensure that photographs of bones are not concealed by foliage (Figure 5) as this makes it difficult to identify. Minor hand removal of foliage can be undertaken as long as disturbance of the bone does not occur. Excavation of the ground to remove bone(s) should not occur, nor should they be pulled out of the ground if partially exposed.

Where sediment (adhering to a bone found on the ground surface) conceals portions of a bone (Figure 6) ensure the photograph is taken of the bone (if any) that is not concealed by sediment.



**Figure 5: Bone concealed by foliage.**



**Figure 6: Bone covered in sediment**

Ensure that all close up photographs include the whole bone and then specific details of the bone (especially the ends of long bones, the *epiphysis*, which is critical for species identification). Figures 7 and 8 are examples of good photographs of bones that can easily be identified from the photograph alone. They show sufficient detail of the complete bone and the epiphysis.



**Figure 7: Photograph showing complete bone.**



**Figure 8: Close up of a long bone's epiphysis.**



## Appendix D - Uncovering bones

This appendix provides advice regarding:

- what to do on first discovering bones
- the range of human skeletal notification pathways
- additional considerations and requirements when managing the discovery of human remains.

### 1. First uncovering bones

#### Refer to the Sydney Metro Exhumation Management Plan


Stop all work in the vicinity of the find. All bones uncovered during project works should be **treated with care and urgency** as they have the potential to be human remains. The bones must be identified as either human or non-human as soon as possible by a qualified forensic or physical anthropologist..

On the very rare occasion where it is immediately obvious from the remains that they are human, the Project Manager (or a delegate) should **inform the police by telephone** prior to seeking specialist advice. It will be obvious that it is human skeletal remains where there is no doubt, as demonstrated by the example in Figure 1<sup>10</sup>. Often skeletal elements in isolation (such as a skull) can also clearly be identified as human. Note it may also be obvious that human remains have been uncovered when soft tissue and/or clothing are present.

---

<sup>10</sup> After Department of Environment and Conservation NSW (2006), *Manual for the identification of Aboriginal Remains*: 17





**Figure 1:** Schematic of a complete skeleton that is 'obviously' human<sup>12</sup>.



**Figure 2:** Disarticulated bones that require assessment to determine species.

This preliminary phone call is to let the police know that a specialist skeletal assessment to determine the approximate date of death which will inform legal jurisdiction. The police may wish to take control of the site at this stage. If not, a forensic or physical anthropologist must be requested to make an on-site assessment of the skeletal remains.

Where it is not immediately obvious that the bones are human (in the majority of cases, illustrated by Figure 2), specialist assessment is required to establish the species of the bones. Photographs of the bones can assist this assessment if they are clear and taken in accordance with guidance provided in Appendix C. Good photographs often result in the bones being identified by a specialist without requiring a site visit; noting they are nearly always non-human. In these cases, non-human skeletal remains must be treated like any other unexpected archaeological find.

If the bones are identified as human (either by photographs or an on-site inspection) a technical specialist must determine the likely ancestry (Aboriginal or non-Aboriginal) and burial context (archaeological or forensic). This assessment is required to identify the legal regulator of the human remains so **urgent notification** (as below) can occur.

Preliminary telephone or verbal notification by the archaeologist to the Sydney Metro Principal Manager Sustainability Environment and Planning (Program) appropriate. This



must be followed up later by a formal letter notification to the relevant regulator (as per Appendix G) when a management plan has been developed and agreed to by the relevant parties.

## **2. Range of human skeletal notification pathways**

The following is a summary of the different notification pathways required for human skeletal remains depending on the preliminary skeletal assessment of ancestry and burial context.

### **A. Human bones are from a recently deceased person (*less than 100 years old*).**

#### **Action**

A police officer must be notified immediately as per the obligations to report a death or suspected death under s35 of the *Coroners Act 2009* (NSW). It should be assumed the police will then take command of the site until otherwise directed.

### **B. Human bones are archaeological in nature (*more than 100 years old*) and are likely to be Aboriginal remains.**

#### **Action**


The OEH (Planning and Aboriginal Heritage Section) must be notified immediately. The Aboriginal Cultural Heritage Advisor must contact and inform the relevant Aboriginal community stakeholders who may request to be present on site.

### **C. Human bones are archaeological in nature (*more than 100 years old*) and likely to be non-Aboriginal remains.**

#### **Action**

The OEH (Heritage Division) must be notified immediately

Figure 3 summarises the notification pathways on finding bones.



**Figure 3 Overview of steps to be undertaken on the discovery of bones**

After the appropriate verbal notifications (as described in 2B and 2C above), the Project Manager must proceed through the *Unexpected Heritage Items Exhumation Management Plan* (Step 4). It is noted that no *Exhumation Management Plan* is required for forensic cases (2A), as all future management is a police matter. Non-human skeletal remains must be treated like any other unexpected archaeological find and so must proceed to record the find as per Step 3.6.

### 3. Additional considerations and requirements

Uncovering archaeological human remains must be managed intensively and needs to consider a number of additional specific issues. These issues might include facilitating culturally appropriate processes when dealing with Aboriginal remains (such as repatriation and cultural ceremonies). Project Managers may need to consider overnight site security of any exposed remains and may need to manage the onsite attendance of a number of different external stakeholders during assessment and/or investigation of remains.

Project Managers may also be advised to liaise with local church/religious groups and the media to manage community issues arising from the find. Additional investigations may be required to identify living descendants, particularly if the remains are to be removed and relocated.

---

If exhumation of the remains (from a formal burial or a vault) is required, Project Managers should also be aware of additional approval requirements under the *Public Health Act 1991* (NSW). Specifically, TfNSW is required to apply to the Director General of NSW Department of Health for approval to exhume human remains as per Clause 26 of the *Public Health (Disposal of Bodies) Regulation 2002* (NSW)<sup>11</sup>.

Further, the exhumation of such remains needs to consider health risks such as infectious disease control, exhumation procedures and reburial approval and registration. Further guidance on this matter can be found at the NSW Department of Health website.

In addition, due to the potential significant statutory and common law controls and prohibitions associated with interfering with a public cemetery, project teams are advised, when works uncover human remains adjacent to cemeteries, to confirm the cemetery's exact boundaries.

---

<sup>11</sup> This requirement is in addition to heritage approvals under the *Heritage Act 1977*.



## Appendix E - Archaeological/heritage advice checklist

The archaeologist/Aboriginal heritage consultant must advise the Sydney Metro Principal Manager Sustainability Environment and Planning (Program) of an appropriate archaeological or heritage management plan as soon as possible after an inspection of the site has been completed (see Step 4). An archaeological or heritage management plan can include a range of activities and processes, which differ depending on the find and its significance.

In discussions with the archaeologist/Aboriginal heritage consultant the following checklist can be used as a prompt to ensure all relevant heritage issues are considered when developing this plan. This will allow the project team to receive clear and full advice to move forward quickly. Archaeological and/or heritage advice on how to proceed can be received in a letter or email outlining all relevant archaeological and/or heritage issues.

	Required	Outcome/notes
<b>Assessment and investigation</b>		
• Assessment of significance	Yes/No	
• Assessment of heritage impact	Yes/No	
• Archaeological excavation	Yes/No	
• Archival photographic recording	Yes/No	
<b>Heritage approvals and notifications</b>		
• AHIP, section 140, section 139 exceptions etc.	Yes/No	
• Regulator relics/objects notification	Yes/No	
• Notification to Sydney Trains for s170 heritage conservation register	Yes/No	
• Compliance with CEMP or other project heritage approvals	Yes/No	
<b>Stakeholder consultation</b>		
• Aboriginal stakeholder consultation	Yes/No	
<b>Artefact/heritage item management</b>		
• Retention or conservation strategy (e.g. items may be subject to long conservation and interpretation)	Yes/No	
• Disposal strategy	Yes/No	
• Short term and permanent storage locations (interested third parties should be consulted on this issue).	Yes/No	
• Control Agreement for Aboriginal objects	Yes/No	



## **Appendix F- Template notification letter**

Insert on TfNSW letterhead

Select and type date]

[Select and type reference number]

XXX

Manager, Conservation  
Heritage Division, Office of Environment and Heritage  
Locked Bag 5020  
Parramatta NSW 2124

[Select and type salutation and name],

**Re: Unexpected heritage item discovered during Transport for NSW –Sydney Metro activities.**

I write to inform you of an unexpected [select: relic, heritage item or Aboriginal object] found during TfNSW Infrastructure and Services construction works at [insert location] on [insert date] in accordance with the notification requirement under select: section 146 of the *Heritage Act 1977* (NSW). [Where the regulator has been informally notified at an earlier date by telephone, this should be referred to here].

**NB:** On finding Aboriginal human skeletal remains this letter must also be sent to the Commonwealth Minister for the Environment in accordance with notification requirements under section 20(1) of the *Aboriginal and Torres Strait Islander Heritage Protection Act 1984* (Commonwealth).

[Provide a brief overview of the project background and project area. Provide a summary of the description and location of the item, including a map and image where possible. Also include how the project was assessed under the *Environmental Planning and Assessment Act 1979* (NSW) (e.g. Part 5). Also include any project approval number, if available].

Sydney Metro [or contractor] has sought professional archaeological advice regarding the item. A preliminary assessment indicates [provide a summary description and likely significance of the item]. Please find additional information on the site recording form attached.

Based on the preliminary findings, Sydney Metro [or contractor] is proposing [provide a summary of the proposed archaeological/heritage approach (e.g. develop archaeological research design (where relevant), seek heritage approvals, undertake archaeological investigation or conservation/interpretation strategy). Also include preliminary justification of such heritage impact with regard to project design constraints and delivery program].


The proposed approach will be further developed in consultation with a nominated Office of Environment and Heritage staff member.

Should you have any feedback on the proposed approach, or if you require any further information, please do not hesitate to contact [Environment and Planning Project Manager] on (02) XXXX XXXX.

Yours sincerely

[Sender name]

Sydney Metro Principal Manager Sustainability Environment and Planning (Program) [Attach the archaeological/heritage management plan and site recording form].



## Appendix 3: Cover Page

Community Notification.



## NOTIFICATION – SYDENHAM METRO UPGRADE | MAY 2018

Sydney Metro is Australia's biggest public transport project.

Services start in 2019 in the city's North West with a train every four minutes in the peak. Metro rail will be extended into the CBD and beyond to Bankstown in 2024. Sydney Metro includes new CBD railway stations underground at Martin Place, Pitt Street and Barangaroo and new metro platforms under Central.

In 2024, Sydney Metro will have 31 stations on a new 66km rail system – the biggest urban rail project in Australian history. Sydney Metro will have ultimate capacity for a train every two minutes in each direction under the CBD.

John Holland Pty Ltd and Laing O'Rourke Australia Construction Pty Ltd has been awarded the contract for major railway work at Sydenham as part of Sydney Metro, including the upgrade of Sydenham Station.

### Upcoming work

Early work to upgrade Sydenham Station to metro standards is underway. Work to locate and inspect existing and install new underground services around Sydenham Station will continue from **Monday 7 May 2018 to Friday 1 June 2018**.

#### Work will involve:

- installation of new under rail service routes
- visual inspections of existing service pits and to confirm location of existing service routes
- inspecting Sydney Water culverts and access points with a portable CCTV camera
- surveying activities using hand held instruments
- geotechnical testing of ground conditions
- visual inspection of adjoining roads, footpaths, bus infrastructure and railway assets
- site set-up
- vegetation clearing.

#### Standard work hours

Standard working hours are Monday to Friday, 7am–6pm and Saturday, 8am–1pm.

#### Out of hours work

Work will continue during a scheduled weekend rail shutdown from **2am Saturday 26 to 2am Monday 28 May 2018** when trains are not running. Work will include geotechnical testing of ground conditions, identification of existing underground services and installation of new services routes. Equipment used during this work will include vacuum suction trucks, small excavators, drilling equipment, road sweepers, watercarts and various hand tools. In preparation for this work, equipment will be delivered into the rail corridor on **Friday 25 May** between **6pm and 10pm** via the rail access gates shown on the map over the page.

#### What to expect:


- traffic control and signage will be in place for the safety of workers and the community
- some noise will be generated from these activities
- access to buildings and driveways will be maintained at all times
- there will be a minor increase in light vehicle movements around the local area
- seven parking spaces at the Sydenham Road intersection with Railway Parade, Garden Street and Bolton Street at the corner of Burrows Avenue and Hogan Avenue will be at times temporarily removed

- six parking spaces will be temporarily removed along Burrows Avenue junction with Railway Parade during the weekend rail shutdown on Saturday 26 and Sunday 27 May.

**Thank you for your cooperation while we complete this essential work.**

If you have any questions please contact Andie Pitsiari on **1800 171 386** (24 hour community information line) or [SydenhamMetro@transport.nsw.gov.au](mailto:SydenhamMetro@transport.nsw.gov.au).

## Sydenham Station - work location



## NOTIFICATION – SYDENHAM METRO UPGRADE | WEEKEND WORK 26 – 28 MAY 2018

Sydney Metro is Australia's biggest public transport project.

Services start in 2019 in the city's North West with a train every four minutes in the peak. Metro rail will be extended into the CBD and beyond to Bankstown in 2024. Sydney Metro includes new CBD railway stations underground at Martin Place, Pitt Street and Barangaroo and new metro platforms under Central.

In 2024, Sydney Metro will have 31 stations on a new 66km rail system – the biggest urban rail project in Australian history. Sydney Metro will have ultimate capacity for a train every two minutes in each direction under the CBD.

John Holland Pty Ltd and Laing O'Rourke Australia Construction Pty Ltd has been awarded the contract for major railway work at Sydenham as part of Sydney Metro, including the upgrade of Sydenham Station.

### Out of hours work

Early work to upgrade Sydenham Station to metro standards is underway. Work to locate and inspect existing and install new underground services around Sydenham Station has started. Work will continue during a scheduled weekend rail shutdown from **6am Saturday 26 May to 2am Monday 28 May 2018** when trains are not running.

Equipment used during this work will include vacuum suction trucks, small excavators, drilling equipment, road sweepers, construction and traffic vehicles, watercarts and various hand tools. In preparation for this work, equipment will be delivered into the rail corridor on **Friday 25 May** between **6pm and 10pm** and removed **Monday 28 May 2018** between **7am and 6pm** via the rail access gates shown on the map over the page.

### Work will involve:

- geotechnical testing of ground conditions
- excavation and installation of new service routes and signalling infrastructure within the rail corridor
- visual inspections and surveying of existing service pits and to confirm location of existing service routes
- pre-construction condition surveys at Sydenham Station and structures within the rail corridor

### What to expect:


- traffic control and signage will be in place for the safety of workers and the community
- some noise will be generated from these activities
- access to buildings and driveways will be maintained at all times
- there will be an increase in light vehicle movements around the local area
- from **10pm Friday 25 May to 2am Monday 28 May 2018** parking will be temporarily removed along Bolton Street between Hogan Avenue and the Inner West Council Works Depot and lower Railway Parade between Sydenham and Marrickville Road. Additionally six parking spaces will be periodically removed during the weekend along Burrows Avenue junction with Railway Parade.

You will notice workers, plant and equipment inside the rail corridor, along Bolton Street, Railway Road intersection with Burrows Avenue and Lower Railway Parade.

Thank you for your cooperation while we complete this essential work.

If you have any questions please contact Andie Pitsiari on **1800 171 386** (24 hour community information line) or [SydenhamMetro@transport.nsw.gov.au](mailto:SydenhamMetro@transport.nsw.gov.au).

## Sydenham Station - work location



## Appendix 4: Cover Page

Environmental Representative Supporting Letter.