Month and Year	October 2025									IOHN
Project	Sydney Metro SWM3								LAING O'ROURKE	HOLLAND
EPL License No.	21147								-	HOLLAND
EPL Weblink	https://apps.epa.nsw.gov.au/prpo	eoapp/Detail.aspx?inst	tid=21147&id=21147	7&option=licence&:	searchrange=licence	e⦥=POEO%20licence&p	orp=no&status=Issued			
	M2 - Requirement to monitor cor	centration of pollutar	nts discharged							
Specific EPL monitoring conditions										
Monitoring Location	Number of times monitored	Event based	Parameter e.g.	Unit eg. mg/L	Minimum value	Maximum value for	Allowable Maximum	Allowable Minimum	Co	mment
Monitoring Location	Number of times monitored during the month	Event based monitoring (Y/N)	Parameter e.g. TSS, pH	Unit eg. mg/L	Minimum value for month	Maximum value for month	Allowable Maximum limit	Allowable Minimum limit	Co	mment

Noise Monitoring Data - Monthly Summary					
Month and Year	October 2025				
Project	Sydney Metro SWM3		LAING DROUBKE HOLLAND		
EPL license No.	21147		HOLLAND		
EPL Weblink	https://apps.epa.nsw.gov.au/prpoeoapp/Detail.a	spx?instid=21147&id=21147&option=licence&searchrange=licence⦥=POEO%20licence&prp=no&status=Issued			
Specific EPL monitoring	M7.1 - Noise monitoring				
conditions	Appendix A- EPL R4.4 Validation Report				

Vibration Monitoring Data - Monthly Summary						
Month and Year	October 2025			JOHN		
Project	Sydney Metro SWM3		LAING O'ROURKE	HOLLAND		
EPL license No.	21147					
EPL Weblink	https://apps.epa.nsw.gov.au/pr	poeoapp/Detail.aspx?instid=21147&id=21147&option=licence&searchrange=licence⦥=POEO%20licence&prp=no&status=Issued				
Specific EPL monitoring conditions	M7.2 - Vibration monitoring					

Start Date	Finish Date	Start Time	Finish Time	Type of Monitoring	Sensitive	Distance to	Key activity occurring including	Criteria	Compliance	Observed	Notes	Link to Vibration File/File Number
				(Complaint/New		activity (m)	plant list.		target	Vibration		
1 ⁴	*	~	¥	Activity/Inquiry) *	monitoring location *	¥	~	~	~	~	¥	<u> </u>
(05) 15/10/25	15/10/2025	9:11	12:32	New Activity	NESS Ave Bridge, country	6m	Piling for OHCB (Overhead Crash	PPV	<7.5mm/s	700µm/s	(ABK) Attended monitoring during piling (country side) for Overhead Crash Beam. Monitor at 6m from the	Refer to project folder
					side at Dulwich Hill		Beam)				auguring. Monitor is placed alongside the brick column of the bridge at the closest place to the piling.	SWM3 /1400 Enviro/1430 Monitoring & Insp Records/Vibration
											Monitoring was for both periods - no work/no auguring and during auguring when flight was at 8.68m below	(#5)
											NGL. Drilling was into rock.	
(06) 16/10/25	16/10/2025	8:22	8:48	New Activity	Riverdale Ave, Marrickville	2m	Piling alongside residents wall.	PPV	<7.5mm/s	165µm/s	(ABK) Attended monitoring during auguring of pile to support a Sewer Vent. Monitor at 2m from the auguring.	Refer to project folder
							Monitoring of vibration on wall					SWM3 /1400 Enviro/1430 Monitoring & Insp Records/Vibration
							during auguring.				Monitoring was for both periods - no work/no auguring and during <u>auguring</u> when flight was at 1m into soil.	(#6)
											NOTE: Auguring (in sandy/clay) commenced from inside a trench down 1m from NGL. Monitoring during	
											auguring was (between 1m-2m from NGL) only recorded for about 1" as the flight hit an obstruction and work	
											was stopped.	
											Wall is braced.	
(07) 22/10/25	22/10/2025	9:13	9:28	New Activity	NESS Ave Bridge, city side	3m	Piling for OHCB (Overhead Crash	PPV	<7.5mm/s	500µm/s	(ABK) Attended monitoring during piling (city side) for Overhead Crash Beam. Monitor at 3m from the	Refer to project folder
					at Dulwich Hill		Beam)				auguring. Monitor is placed on the footpath alongside the concrete abutment wall of the bridge at the closest	SWM3 /1400 Enviro/1430 Monitoring & Insp Records/Vibration
											place to the piling.	(#7)
									l		Monitoring was during auguring when flight was at 4m below GL.Drilling was into rock.	

Appendix A- EPL R4.4 Validation Report

EPL 21147 R4.4 Validation Report SWM3 2025 WE14

R4.4 Local Area and Utility Works (WE14, 03-05 October 2025)

Document and Revision History

Document Details	
Title	R4.4 Validation Report
Client	Sydney Metro City & Southwest
JHLOR JV contract no.	K44

Revisions

Revision	Date	Description	Prepared by	Reviewed by
01	13/10/2025	Prepared for R4.4	Ted Zhang	Lucas Dobrolot

Details		Reviewed by	
NO	Copy no.:	Uncontrolled: YES	

Table of Contents

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be	3
1. Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite	3
2. A copy of the community notification required under Condition L5.11	3
3. Noise monitoring as required by L5.7(d)	3
A. Details of any exceedances of predicted noise levels;	4
B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite	4
C. The justification required under L5.6 for the carrying out of works outside of standard construction hours in L5.1	4
R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days fron the end of each fortnight.	n 4
Attachment 1 – Community Notification	5

Introduction

This validation report has been prepared in accordance with EPL 21147 Condition R4.4 for outof-hour works carried out for the following period:

- 3rd of October 1800 to 4th of October 0800
- 5th of October 0800 to 1800

in Weekend 14 (WE14) at Breust Place, Punchbowl, noise activities include:

- Re-asphalting Road Surface;
- · FRP for Pedestrian Crossing; and
- Line marking

Works were carried out under Condition L5.6 - Local Area and Utility Works.

Refer to Attachment 1 for monitoring results.

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:

 Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite

The assessment prepared for the works included modelling based on Sound Power Level for the following plant and equipment:

- Re-asphalting Road Surface
 - Powered hand tool
 - Excavator
 - Concrete saw
 - Jackhammer
 - Vibratory Roller
 - Truck and Dog
 - Lighting Tower
- FRP for Pedestrian Crossing
 - Powered hand tool
 - Concrete Truck
- Line marking
 - Powered hand tool
 - Line Marking Machine
- 2. A copy of the community notification required under Condition L5.11


A copy of the community notification required under Condition L5.11 is appended as **Attachment 2**.

3. Noise monitoring as required by L5.7(d)

WE14 works noise monitoring was carried out at Breust Place, Punchbowl.







A. Details of any exceedances of predicted noise levels;

There were no exceedance due to works occurring.

B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite

The mitigation measures that were implemented included:

- Planning process reduce OOH in more sensitive periods where possible (mostly Day OOH)
- All workers briefed at prestart of OOHW taking place.
- Works occur within the hours agreed in the OOHW only.
- All plant positioned so that the exhaust (or noisiest side of the plant) is pointing away from sensitive receivers, where possible.
- The engine of any plant is to be turned off when not in use
- Workers are not to shout, slam doors, drop objects or make any other unnecessary noise
- Workers are to be mindful of residents when mobilizing and demobilizing

Additional mitigation measures in accordance with the Sydney Metro Construction Noise and Vibration Strategy were implemented which included:

- Letter box drops
- Continuous monitoring
- Respite for receivers with potential noise exceedance of over 20dB and alternative accommodation offered for receivers with potential noise exceedance of over 30dB.
- C. The justification required under L5.6 for the carrying out of works outside of standard construction hours in L5.1.

The works carried out on WE14 (3rd of October to 5th of October) were completed under L5.7 (OOHW – Utility & Local Area) as the **City of Canterbury and Bankstown** has advised the licensee in writing that carrying out the works and activities during the hours specified in Condition L5.1 would result in a high risk to road network operational performance.

All feasible and reasonable at-source noise controls were implements in accordance with Condition L4.1, and noise mitigation measures were implemented in accordance with JHLORJV's CNVIS and Interim Construction Noise Guideline (DECC 2009).

R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight.

This R4.4 Validation report has been submitted to EPA by no later than two business days after the end of the fortnight.



Attachment 1 – Community Notification

Community Notifications were provided to residents of Sydenham, Marrickville, Dulwich Hill, Hurlstone Park, Canterbury, Campsie, Belmore, Lakemba, Wiley Park, Punchbowl and Bankstown.

Community notifications for works undertaken at the previously stated locations available upon request.

EPL 21147 R4.4 Validation Report SWM3 2025 WE/WK15

R4.4 Sydney Metro Possession (WE15, 12 October 2025) & Local Area Works (WK15, 13 October 2025)

Document and Revision History

Document Details	
Title	R4.4 Validation Report
Client	Sydney Metro City & Southwest
JHLOR JV contract no.	K44

Revisions

Revision	Date	Description	Prepared by	Reviewed by
01	14/10/2025	Prepared for R4.4	Ted Zhang	Lucas Dobrolot

Review date	Details		Reviewed by	
Controlled	NO	Capy no :	Uncontrolled:	YES
Controlled:	NO	Copy no.:	Uncontrolled:	YES

Table of Contents

ntroduction	3
R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:	3
 Confirmation that the equipment used to undertake the works was as specified in he relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite	3
2. A copy of the community notification required under Condition L5.11	4
3. Noise monitoring as required by L5.7(d)	4
A. Details of any exceedances of predicted noise levels;	5
B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite	5
C. The justification required under L5.5 & L5.6 for the carrying out of works outside of standard construction hours in L5.1	5
R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight	ո 5
Attachment 1 – Community Notification	6

Introduction

This validation report has been prepared in accordance with EPL 21147 Condition R4.4 for out-of-hour works carried out on 12th October 0800 to 1800 in Weekend 15 (WE15) across the corridor and stations and 13th October 1800 to 14th October 0700 in Week 15 (WK15) at Ewart Street, noise activities:

Low Impact Works (L5.1)

- Site access 0600 to 0800 Saturday & Sunday (pre-start, vehicle movement, set up, some low impact work)
- Protection Screen Door (PSD) & Mechanical Gap Filler (MGF) Testing Works
- Testing and commissioning equipment

Possession Works (L5.5)

- Platform finishes
- Tiling & Glazing installation

Occurred during possession on Sydney Metro's track (between Sydenham Station to Bankstown Station). Works were carried out under Condition L5.5 - Local Possessions.

Local Area Works (L5.6)

- Over Head Protecting Beam (OHPB) construction
- Piling rig and supporting equipment delivery

Works were carried out under Condition L5.6 - Local Area and Utility Works.

Refer to Attachment 1 for monitoring results.

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:

 Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite

The assessment prepared for the works included modelling based on Sound Power Level for the following plant and equipment:

- Station Works
 - Powered hand tool
 - Generators
- PSD & MGF Testing and commissioning works
 - Hand tool
- Over Head Protecting Beam (OHPB) construction
 - Excavator
 - Hydremas/Mini hydremas
 - Powered hand tool
- Piling rig and supporting equipment delivery
 - Truck







2. A copy of the community notification required under Condition L5.11


A copy of the community notification required under Condition L5.11 is appended as **Attachment 2**.


3. Noise monitoring as required by L5.7(d)

WE/WK15 works noise monitoring was carried out at the following locations along the project corridor.









A. Details of any exceedances of predicted noise levels;

There were no exceedance due to works occurring.

B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite

The mitigation measures that were implemented included:

- Planning process reduce OOH in more sensitive periods where possible (mostly Day OOH)
- All workers briefed at prestart of OOHW taking place.
- Works occur within the hours agreed in the OOHW only.
- All plant positioned so that the exhaust (or noisiest side of the plant) is pointing away from sensitive receivers, where possible.
- The engine of any plant is to be turned off when not in use
- Workers are not to shout, slam doors, drop objects or make any other unnecessary noise
- Workers are to be mindful of residents when mobilizing and demobilizing

Additional mitigation measures in accordance with the Sydney Metro Construction Noise and Vibration Strategy were implemented which included:

- Letter box drops
- Continuous monitoring
- Respite for receivers with potential noise exceedance of over 20dB and alternative accommodation offered for receivers with potential noise exceedance of over 30dB.
- C. The justification required under L5.5 & L5.6 for the carrying out of works outside of standard construction hours in L5.1.

The works carried out on WE15 (12th October 0800 to 1800) could only be safely conducted during a rail possession due to works occurring within the rail corridor/danger zone. Works were completed in accordance with EPL Condition L5.5 Local Possession (as dynamic testing is occurring during the week). Carrying out the construction activities during standard construction hours (specified in L5.1) would cause unacceptable risks to construction personnel safety; rail passenger and railways personnel safety and railway network operational reliability.

The works carried out on WK15 (13th October 1800 to 14th October 0700) were completed under L5.7 (OOHW – Utility & Local Area) as the **TfNSW** has advised the licensee in writing that carrying out the works and activities during the hours specified in Condition L5.1 would result in a high risk to road network operational performance.

All feasible and reasonable at-source noise controls were implements in accordance with Condition L4.1, and noise mitigation measures were implemented in accordance with JHLORJV's CNVIS and Interim Construction Noise Guideline (DECC 2009).

R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight.

This R4.4 Validation report has been submitted to EPA by no later than two business days after the end of the fortnight.





Attachment 1 – Community Notification

Community Notifications were provided to residents of Sydenham, Marrickville, Dulwich Hill, Hurlstone Park, Canterbury, Campsie, Belmore, Lakemba, Wiley Park, Punchbowl and Bankstown.

Community notifications for works undertaken at the previously stated locations available upon request.

EPL 21147 R4.4 Validation Report SWM3 2025 WE/WK16

R4.4 Sydney Metro Possession (WE16, 19 October 2025) & Local Area Works (WK16, 17 to 19 October 2025)

Document and Revision History

Document Details		
Title	R4.4 Validation Report	
Client	Sydney Metro City & Southwest	
JHLOR JV contract no.	K44	

Revisions

Revision	Date	Description	Prepared by	Reviewed by
01	22/10/2025	Prepared for R4.4	Ted Zhang	Lucas Dobrolot

Review date	Details		Reviewed by	
Controlled:	NO	Copy no :	Lincontrolled:	YES
Controlled:	NO	Copy no.:	Uncontrolled:	YES

Table of Contents

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:	
1. Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite3	
2. A copy of the community notification required under Condition L5.114	
3. Noise monitoring as required by L5.7(d)4	
A. Details of any exceedances of predicted noise levels;	
B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite5	
C. The justification required under L5.5 & L5.6 for the carrying out of works outside of standard construction hours in L5.1	
R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight6	
Attachment 1 – Community Notification7	

Introduction

This validation report has been prepared in accordance with EPL 21147 Condition R4.4 for outof-hour works carried out between 17th to 19th October, detailed noise activities are below:

Low Impact Works (L5.1) - 19th October 0800 to 1800 in Weekend 16 (WE16)

- Site access 0600 to 0800 Saturday & Sunday (pre-start, vehicle movement, set up, some low impact work)
- Protection Screen Door (PSD) & Mechanical Gap Filler (MGF) Testing Works
- Testing and commissioning equipment
- Track inspection

Possession Works (L5.5) - 19th October 0800 to 1800 in WE16

- Platform finishes
- Tiling & Glazing installation
- · Bird proofing

Occurred during possession on Sydney Metro's track (between Sydenham Station to Bankstown Station). Works were carried out under Condition L5.5 - Local Possessions.

Local Area Works (L5.6)

- Ness Avenue, Dulwich Hill 19th October 0800 to 1800 in WE16
 - Over Head Protecting Beam (OHPB) construction
- Breust Place, Punchbowl 17th October 1800 to 19th October 2200 in WE/WK16
 - Road Re-Surfacing

Works were carried out under Condition L5.6 - Local Area and Utility Works.

Refer to Attachment 1 for monitoring results.

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:

1. Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite

The assessment prepared for the works included modelling based on Sound Power Level for the following plant and equipment:

- Station Works
 - Powered hand tool
 - Generators
- PSD & MGF Testing and commissioning works
 - Hand tool
- Over Head Protecting Beam (OHPB) construction
 - Excavator
 - Hvdremas/Mini hvdremas
 - Powered hand tool
- Bird Proofing
 - EWP
 - Hand tool
- Road Re-Surfacing





- Powered hand tool
- Excavator
- Concrete saw
- Jackhammer
- Vibratory Roller
- Truck and Dog
- Lighting Tower

2. A copy of the community notification required under Condition L5.11


A copy of the community notification required under Condition L5.11 is appended as **Attachment 2**.


3. Noise monitoring as required by L5.7(d)


WE/WK16 works noise monitoring was carried out at the following locations along the project corridor.
























A. Details of any exceedances of predicted noise levels;

There were no exceedance due to works occurring.

B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite

The mitigation measures that were implemented included:

- Planning process reduce OOH in more sensitive periods where possible (mostly Day OOH)
- All workers briefed at prestart of OOHW taking place.
- Works occur within the hours agreed in the OOHW only.
- All plant positioned so that the exhaust (or noisiest side of the plant) is pointing away from sensitive receivers, where possible.
- The engine of any plant is to be turned off when not in use
- Workers are not to shout, slam doors, drop objects or make any other unnecessary noise
- Workers are to be mindful of residents when mobilizing and demobilizing

Additional mitigation measures in accordance with the Sydney Metro Construction Noise and Vibration Strategy were implemented which included:

- Letter box drops
- Continuous monitoring
- Respite for receivers with potential noise exceedance of over 20dB and alternative accommodation offered for receivers with potential noise exceedance of over 30dB.

C. The justification required under L5.5 & L5.6 for the carrying out of works outside of standard construction hours in L5.1.

The works carried out on WE16 (19th October 0800 to 1800) could only be safely conducted during a rail possession due to works occurring within the rail corridor/danger zone. Works were completed in accordance with EPL Condition L5.5 Local Possession (as dynamic testing is occurring during the week). Carrying out the construction activities during standard construction hours (specified in L5.1) would cause unacceptable risks to construction personnel safety; rail passenger and railways personnel safety and railway network operational reliability.

The works carried out on WK16 (19th October 0800 to 1800) at Ness Ave, Dulwich Hill were completed under L5.6 (OOHW – Utility & Local Area) as the **TfNSW** has advised the licensee in writing that carrying out the works and activities during the hours specified in Condition L5.1 would result in a high risk to road network operational performance.

The works carried out on WE/WK16 (17th October 1800 to 19th October 2200) at Breust Place, Punchbowl were completed under L5.6 (OOHW – Utility & Local Area) as the **City of Canterbury and Bankstown** has advised the licensee in writing that carrying out the works and activities during the hours specified in Condition L5.1 would result in a high risk to road network operational performance.

All feasible and reasonable at-source noise controls were implements in accordance with Condition L4.1, and noise mitigation measures were implemented in accordance with JHLORJV's CNVIS and Interim Construction Noise Guideline (DECC 2009).



R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight.

This R4.4 Validation report has been submitted to EPA by no later than two business days after the end of the fortnight.

Attachment 1 – Community Notification

Community Notifications were provided to residents of Sydenham, Marrickville, Dulwich Hill, Hurlstone Park, Canterbury, Campsie, Belmore, Lakemba, Wiley Park, Punchbowl and Bankstown.

Community notifications for works undertaken at the previously stated locations available upon request.

Page 7 of 7

EPL 21147 R4.4 Validation Report SWM3 2025 WE/WK17

R4.4 Sydney Metro Possession (WE17, 26 October 2025) & Local Area Works (WK17, 29 October 2025)

Document and Revision History

Document Details		
Title	R4.4 Validation Report	
Client	Sydney Metro City & Southwest	
JHLOR JV contract no.	K44	

Revisions

Revision	Date	Description	Prepared by	Reviewed by
01	05/11/2025	Prepared for R4.4	Ted Zhang	Lucas Dobrolot

Review date	Details		Reviewed by
Controlled:	NO	Copy no.:	Uncontrolled: YES

Table of Contents

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:	3
1. Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite	3
2. A copy of the community notification required under Condition L5.11	1
3. Noise monitoring as required by L5.7(d)	4
A. Details of any exceedances of predicted noise levels;	5
B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite	5
C. The justification required under L5.5 & L5.6 for the carrying out of works outside of standard construction hours in L5.1	5
R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight	1 6
Attachment 1 – Community Notification	7

Introduction

This validation report has been prepared in accordance with EPL 21147 Condition R4.4 for outof-hour works carried out between 26th to 29th October, detailed noise activities are below:

Low Impact Works (L5.1) - 26th October 0800 to 1800 in Weekend 17 (WE17)

- Site access 0600 to 0800 Saturday & Sunday (pre-start, vehicle movement, set up, some low impact work)
- Protection Screen Door (PSD) & Mechanical Gap Filler (MGF) Testing Works
- Testing and commissioning equipment
- Track inspection

Possession Works (L5.5) - 26th October 0800 to 1800 in WE17

- Platform finishes
- Tiling & Glazing installation
- Bird proofing
- Vegetation clearing
- Over Head Protecting Beam (OHPB) construction
- Overhead Wire inspection

Occurred during possession on Sydney Metro's track (between Sydenham Station to Bankstown Station). Works were carried out under Condition L5.5 - Local Possessions.

Local Area Works (L5.6)

- Ness Avenue, Dulwich Hill 29th October 2200 to 0700 in WE17
 - Plant mobilizing
- Foord Avenue, Hurlstone Park 29th October 2200 to 0700 in WE17
 - Plant mobilizing

Works were carried out under Condition L5.6 - Local Area and Utility Works.

Refer to Attachment 1 for monitoring results.

R4.4(a) For activities permitted under Condition L5.5 & L5.6, a validation report must be submitted to the EPA that includes the following detail:

1. Confirmation that the equipment used to undertake the works was as specified in the relevant Construction Noise and Vibration Impact Assessment (CNVIA) for the worksite

The assessment prepared for the works included modelling based on Sound Power Level for the following plant and equipment:

- Station Works
 - Powered hand tool
 - Generators
- PSD & MGF Testing and commissioning works
 - Hand tool
- Over Head Protecting Beam (OHPB) construction
 - Excavator
 - Hydremas/Mini hydremas
 - Powered hand tool





- Bird Proofing
 - EWP
 - Hand tool
- Overhead Wire Inspection
 - EWP
- Vegetation Clearing
 - Chain Saw
 - Mulcher
 - Excavator
- Plant Mobilizing
 - Flatbed truck
 - Piling Rig
 - Crane


2. A copy of the community notification required under Condition L5.11


A copy of the community notification required under Condition L5.11 is appended as **Attachment 2**.


3. Noise monitoring as required by L5.7(d)

WE/WK17 works noise monitoring was carried out at the following locations along the project corridor.






































A. Details of any exceedances of predicted noise levels;

There were no exceedance due to works occurring.

B. Details of the noise and vibration mitigation measures that were implemented as specified in the relevant Construction Noise and Vibration Impact Assessment for the worksite

The mitigation measures that were implemented included:

- Planning process reduce OOH in more sensitive periods where possible (mostly Day OOH)
- All workers briefed at prestart of OOHW taking place.
- Works occur within the hours agreed in the OOHW only.
- All plant positioned so that the exhaust (or noisiest side of the plant) is pointing away from sensitive receivers, where possible.
- The engine of any plant is to be turned off when not in use
- Workers are not to shout, slam doors, drop objects or make any other unnecessary noise
- Workers are to be mindful of residents when mobilizing and demobilizing

Additional mitigation measures in accordance with the Sydney Metro Construction Noise and Vibration Strategy were implemented which included:

- Letter box drops
- Continuous monitoring
- Respite for receivers with potential noise exceedance of over 20dB and alternative accommodation offered for receivers with potential noise exceedance of over 30dB.

C. The justification required under L5.5 & L5.6 for the carrying out of works outside of standard construction hours in L5.1.

The works carried out on WE17 (26th October 0800 to 1800) could only be safely conducted during a rail possession due to works occurring within the rail corridor/danger zone. Works were completed in accordance with EPL Condition L5.5 Local Possession (as dynamic testing is occurring during the week). Carrying out the construction activities during standard construction hours (specified in L5.1) would cause unacceptable risks to construction personnel safety; rail passenger and railways personnel safety and railway network operational reliability.

The works carried out on WK17 (29th October 2200 to 0700) at Ness Ave, Dulwich Hill were completed under L5.6 (OOHW – Utility & Local Area) as the **TfNSW** has advised the licensee in writing that carrying out the works and activities during the hours specified in Condition L5.1 would result in a high risk to road network operational performance.

The works carried out on WK17 (29th October 2200 to 0700) at Foord Ave, Hurlstone Park were completed under L5.6 (OOHW – Utility & Local Area) as the **TfNSW** has advised the licensee in writing that carrying out the works and activities during the hours specified in Condition L5.1 would result in a high risk to road network operational performance

All feasible and reasonable at-source noise controls were implements in accordance with Condition L4.1, and noise mitigation measures were implemented in accordance with JHLORJV's CNVIS and Interim Construction Noise Guideline (DECC 2009).



R4.4 (b) The validation report must be submitted to the EPA fortnightly from the commencement of the works permitted by L5.5 & L5.6 by no later than 2 business days from the end of each fortnight.

This R4.4 Validation report has been submitted to EPA by no later than two business days after the end of the fortnight.

Attachment 1 – Community Notification

Community Notifications were provided to residents of Sydenham, Marrickville, Dulwich Hill, Hurlstone Park, Canterbury, Campsie, Belmore, Lakemba, Wiley Park, Punchbowl and Bankstown.

Community notifications for works undertaken at the previously stated locations available upon request.