

Water Monitoring Data - Monthly Summary									
Month and Year	February 2025							<div><div>LAING O'Rourke</div><div>JOHN HOLLAND</div></div>	
Project	Sydney Metro SWM3								
EPL License No.	21147								
EPL Weblink	<a href="https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&amp;id=21147&amp;option=licence&amp;searchrange=licence&amp;range=POEO%20licence&amp;prp=no&amp;status=Issued">https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&amp;id=21147&amp;option=licence&amp;searchrange=licence&amp;range=POEO%20licence&amp;prp=no&amp;status=Issued</a>								
Specific EPL monitoring conditions	M2 - Requirement to monitor concentration of pollutants discharged								
Monitoring Location	Number of times monitored during the month	Event based monitoring (Y/N)	Parameter e.g. TSS, pH	Unit eg. mg/L	Minimum value for month	Maximum value for month	Allowable Maximum limit	Allowable Minimum limit	Comment
SWM3									No activities requiring water monitoring



Noise Monitoring Data - Monthly Summary			
Month and Year	February 2025		 
Project	Sydney Metro SWM3		
EPL license No.	21147		
EPL Weblink	<a href="https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&amp;id=21147&amp;option=licence&amp;searchrange=licence&amp;range=POEO%20licence&amp;prp=no&amp;status=Issued">https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&amp;id=21147&amp;option=licence&amp;searchrange=licence&amp;range=POEO%20licence&amp;prp=no&amp;status=Issued</a>		
Specific EPL monitoring conditions	M7.1 - Noise monitoring		

Table 1. Monitoring Location A: NCA SSJ Noise Monitor (HEX-000758), 88 m SE of 133 Meeks Road, Marrickville 2204.

Reference Number	Date	Period	Construction Activities	Main source of noise	Highest LAeq in work period at Monitoring Location (dBA)	Predicted noise level LAeq, 15min at resident (dBA)	Compliant	Comments
1	17/02/2024	Night 22:00 to 05:15	Track Grinding	• Track Grinder	<ul style="list-style-type: none"><li>• LAeq in period at Monitoring Location is 68</li><li>• Excluding the following non-construction related event being identified:<ul style="list-style-type: none"><li>17/02/2025 22:15 66 ARTC Train</li><li>18/02/2025 0:15 68 ARTC Train</li><li>18/02/2025 1:30 66 ARTC Train</li><li>18/02/2025 1:45 66 ARTC Train</li><li>18/02/2025 2:00 65 ARTC Train</li><li>18/02/2025 3:00 59 ARTC Train</li><li>18/02/2025 4:30 61 ARTC Train</li><li>18/02/2025 5:00 63 ARTC Train</li><li>18/02/2025 6:15 56 Aircraft</li><li>18/02/2025 6:30 66 ARTC Train</li><li>18/02/2025 7:00 60 Aircraft</li></ul></li><li>• Construction related LAeq in period at Monitoring Location is 58</li><li>• Due to the monitoring location being 17 m from the source of the noise and sensitive receiver being 95 m from the source of the noise, the calculated construction related highest LAeq at the sensitive receiver (Actual Noise level) is 43.</li></ul>	52	Y	<ul style="list-style-type: none"><li>• RBL: 40 dBA</li><li>• The calculated construction related highest LAeq in work period (53 dBA) is lower than the predicted level (52 dBA)</li><li>• Predicted noise levels (Night shift works) triggered offers for additional mitigation measures.</li><li>• Appropriate additional mitigation measures being offered</li></ul>



Table 2. Monitoring Location B: NCA SSJ Noise Monitor (HEX-000421), 146 m W of 110 Railway Rd, Sydenham 2044

Reference Number	Date	Period	Construction Activities	Main source of noise	Highest LAeq in work period at Monitoring Location (dBA)	Predicted noise level LAeq, 15min at resident (dBA)	Compliant	Comments
1	17/02/2024	Night 22:00 to 05:15	Track Grinding	• Track Grinder	<ul style="list-style-type: none"><li>• Highest LAeq in period at Monitoring Location is 62</li></ul>	69	Y	<ul style="list-style-type: none"><li>• RBL: 42 dBA</li><li>• The construction related highest LAeq in work period is lower than the predicted level.</li><li>• Predicted noise levels (Night shift works) triggered offers for additional mitigation measures.</li><li>• Appropriate additional mitigation measures being offered</li></ul>

Table 3. Monitoring Location C: NCA 12 Noise Monitor (HEX-000618), 45 m NW of 2 West Terrace, Bankstown 2200.

Reference Number	Date	Period	Construction Activities	Main source of noise	Highest LAeq in work period at Monitoring Location (dBA)	Predicted noise level LAeq, 15min at resident (dBA)	Compliant	Comments
1	21/02/2025 To 22/02/2025	Night 22:00 to 7:00 (Modelled from 18:00 to 7:00)	General OHW related construction activities	<ul style="list-style-type: none"><li>Light vehicles</li><li>Trucks</li><li>Payloader</li><li>Handheld powered tools</li><li>EWP/telehandler</li><li>Site lights</li></ul>	<ul style="list-style-type: none"><li>Highest ambient LAeq in period at Monitoring Location is <b>63</b></li><li>Excluding the following non-construction related event being identified:<ul style="list-style-type: none"><li>21/02/2025 22:15 63 Urban Traffic</li><li>21/02/2025 23:15 61 Urban Traffic</li><li>21/02/2025 23:30 63 Urban Traffic</li><li>21/02/2025 23:45 62 Urban Traffic</li><li>22/02/2025 0:15 62 Urban Traffic</li><li>22/02/2025 0:30 59 Urban Traffic</li><li>22/02/2025 1:45 57 Urban Traffic</li><li>22/02/2025 2:00 57 Urban Traffic</li><li>22/02/2025 3:00 61 Urban Traffic</li><li>22/02/2025 5:00 57 Urban Traffic</li><li>22/02/2025 5:15 58 Urban Traffic</li><li>22/02/2025 5:45 59 Urban Traffic</li><li>22/02/2025 6:15 59 Urban Traffic</li><li>22/02/2025 6:45 59 Urban Traffic</li></ul></li><li>Construction related LAeq in period at Monitoring Location is <b>61</b></li><li>Due to the monitoring location being <b>180 m</b> from the source of the noise and sensitive receiver being <b>195 m</b> from the source of the noise, the calculated construction related highest LAeq at the sensitive receiver (Actual Noise level) is <b>60</b>.</li></ul>	55	Y	<ul style="list-style-type: none"><li>RBL: 42 dBA</li><li>The calculated construction related highest LAeq in work period (60 dBA) is higher than the predicted level (55 dBA)</li><li>Predicted noise levels (Night shift works) did not trigger offers for additional mitigation measures.</li><li>The calculated construction related highest LAeq in work period did not trigger offers for additional mitigation measures</li><li>Appropriate mitigation measures being offered</li></ul>
2	22/02/2025 To 23/02/2025	Night 22:00 to 7:00 (Modelled from 18:00 to 7:00)			<ul style="list-style-type: none"><li>Highest ambient LAeq in period at Monitoring Location is <b>66</b></li><li>Excluding the following non-construction related event being identified:<ul style="list-style-type: none"><li>22/02/2025 22:15 66 Urban Traffic</li><li>22/02/2025 22:30 62 Urban Traffic</li><li>22/02/2025 22:45 63 Urban Traffic</li><li>22/02/2025 23:00 62 Urban Traffic</li><li>22/02/2025 23:15 63 Urban Traffic</li><li>22/02/2025 23:30 66 Urban Traffic</li><li>22/02/2025 23:45 61 Urban Traffic</li><li>23/02/2025 0:00 61 Urban Traffic</li><li>23/02/2025 0:15 61 Urban Traffic</li><li>23/02/2025 0:30 61 Urban Traffic</li><li>23/02/2025 1:00 62 Urban Traffic</li><li>23/02/2025 1:15 60 Urban Traffic</li><li>23/02/2025 1:45 59 Urban Traffic</li><li>23/02/2025 2:30 55 Urban Traffic</li><li>23/02/2025 3:00 55 Urban Traffic</li><li>23/02/2025 5:30 56 Urban Traffic</li><li>23/02/2025 5:45 57 Urban Traffic</li><li>23/02/2025 6:00 56 Urban Traffic</li><li>23/02/2025 6:30 58 Animal Activity</li></ul></li></ul>	55	Y	<ul style="list-style-type: none"><li>RBL: 42 dBA</li><li>The calculated construction related highest LAeq in work period (61 dBA) is higher than the predicted level (55 dBA)</li><li>Predicted noise levels (Night shift works) did not trigger offers for additional mitigation measures.</li><li>The calculated construction related highest LAeq in work period did not trigger offers for additional mitigation measures</li><li>Appropriate mitigation measures being offered</li></ul>

Reference Number	Date	Period	Construction Activities	Main source of noise	Highest LAeq in work period at Monitoring Location (dBA)	Predicted noise level LAeq, 15min at resident (dBA)	Compliant	Comments
					23/02/2025 6:45 57 Animal Activity • Construction related LAeq in period at Monitoring Location is 62 • Due to the monitoring location being 180 m from the source of the noise and sensitive receiver being 195 m from the source of the noise, the calculated construction related highest LAeq at the sensitive receiver (Actual Noise level) is 61.			
3	23/02/2025	Day 08:00 to 18:00 & Evening 18:00 to 22:00			• Highest ambient LAeq in period at Monitoring Location is 72 • Excluding the following non-construction related event being identified: 23/02/2025 7:00 61 Animal Activity 23/02/2025 8:15 61 Urban Traffic 23/02/2025 8:45 60 Urban Traffic 23/02/2025 9:15 60 Urban Traffic 23/02/2025 10:15 61 Urban Traffic 23/02/2025 10:30 61 Urban Traffic 23/02/2025 10:45 63 Urban Traffic 23/02/2025 11:00 62 Urban Traffic 23/02/2025 11:15 64 Urban Traffic 23/02/2025 11:30 63 Urban Traffic 23/02/2025 12:00 62 Urban Traffic 23/02/2025 12:15 63 Urban Traffic 23/02/2025 12:30 62 Urban Traffic 23/02/2025 12:45 62 Urban Traffic 23/02/2025 13:00 61 Urban Traffic 23/02/2025 13:15 62 Urban Traffic 23/02/2025 13:30 61 Urban Traffic 23/02/2025 14:00 63 Urban Traffic 23/02/2025 14:15 62 Urban Traffic 23/02/2025 14:30 64 Urban Traffic 23/02/2025 14:45 62 Urban Traffic 23/02/2025 15:00 62 Urban Traffic 23/02/2025 15:15 63 Urban Traffic 23/02/2025 15:30 63 Urban Traffic 23/02/2025 16:00 63 Urban Traffic 23/02/2025 16:15 63 Urban Traffic 23/02/2025 16:45 63 Urban Traffic 23/02/2025 17:00 62 Urban Traffic 23/02/2025 17:15 63 Urban Traffic 23/02/2025 18:00 63 Urban Traffic 23/02/2025 18:15 64 Urban Traffic 23/02/2025 18:30 62 Urban Traffic 23/02/2025 19:00 63 Urban Traffic 23/02/2025 19:15 62 Urban Traffic 23/02/2025 19:30 65 Urban Traffic 23/02/2025 19:45 72 Urban Traffic 23/02/2025 20:00 64 Urban Traffic 23/02/2025 20:15 62 Urban Traffic 23/02/2025 20:45 61 Urban Traffic 23/02/2025 21:15 63 Urban Traffic 23/02/2025 21:30 62 Urban Traffic 23/02/2025 21:45 62 Urban Traffic 23/02/2025 22:00 60 Urban Traffic • Construction related LAeq in period at Monitoring Location is 64 • Due to the monitoring location being 180 m from the source of the noise and sensitive receiver being 195 m from the source of the noise, the calculated construction related highest LAeq at the sensitive receiver (Actual Noise level) is 63.	55	Y	• RBL: 54 dBA • The calculated construction related highest LAeq in work period (63 dBA) is higher than the predicted level (55 dBA) • Predicted noise levels (Night shift works) did not trigger offers for additional mitigation measures. • The calculated construction related highest LAeq in work period did not trigger offers for additional mitigation measures • Appropriate mitigation measures being offered
4	23/02/2025 To 24/02/2025	Night 22:00 to 7:00 (Modelled from 18:00 to 7:00)			• Highest ambient LAeq in period at Monitoring Location is 62 • Excluding the following non-construction related event being identified: 23/02/2025 22:30 61 Urban Traffic 23/02/2025 22:45 62 Urban Traffic 23/02/2025 23:15 61 Urban Traffic 23/02/2025 23:30 62 Urban Traffic 24/02/2025 0:15 58 Urban Traffic 24/02/2025 0:45 59 Urban Traffic 24/02/2025 2:15 54 Urban Traffic 24/02/2025 2:30 54 Urban Traffic 24/02/2025 3:30 59 Urban Traffic 24/02/2025 4:00 58 Urban Traffic 24/02/2025 6:00 59 Urban Traffic 24/02/2025 6:30 61 Urban Traffic • Construction related LAeq in period at Monitoring Location is 61 • Due to the monitoring location being 180 m from the source of the noise and sensitive receiver being 195 m from the source of the noise, the calculated construction related highest LAeq at the sensitive receiver (Actual Noise level) is 60.	55	Y	• RBL: 42 dBA • The calculated construction related highest LAeq in work period (60 dBA) is higher than the predicted level (55 dBA) • Predicted noise levels (Night shift works) did not trigger offers for additional mitigation measures. • The calculated construction related highest LAeq in work period did not trigger offers for additional mitigation measures • Appropriate mitigation measures being offered

Vibration Monitoring Data - Monthly Summary									
Month and Year	February 2025								
Project	Sydney Metro SWM3								
EPL license No.	21147								
EPL Weblink	<a href="https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&amp;id=21147&amp;option=licence&amp;searchrange=licence&amp;range=POEO%20licence&amp;prp=no&amp;status=Issued">https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&amp;id=21147&amp;option=licence&amp;searchrange=licence&amp;range=POEO%20licence&amp;prp=no&amp;status=Issued</a>								
Specific EPL monitoring conditions	M7.2 - Vibration monitoring								
Monitoring Location	Number of times monitoring during the month	Attended or continuous monitoring	Event based monitoring (Y/N)	Parameter eg.PPV	Unit	Minimum value for month	Maximum value for month	Goals/Targets	Comment
SWM3									No activities requiring vibration monitoring

Attended Vibration MonitoringThursday  
7/11/24.

\* Dulwich Hill Station - Station Master's ticket office.

08:28 ± Commenced vibe monitoring. Internet set up. No construction activities other than people walking past monitored at 1m distance.08:29 79 119 103 87  $\mu\text{m/s}$ .08:30 39 23 79 103 31 47 87.  $\mu\text{m/s}$ .08:35 55 37 87 71 39 39 47  $\mu\text{m/s}$ 08:56 166 79 174 214 103 119 111 95  $\mu\text{m/s}$ 09:07 150 75 182 119 47 64 116 119.  $\mu\text{m/s}$ . - more people walking past monitor - preparation for demo of asphalt surface.

09:14 150 174 97 301 166 150 135 166.

09:34 87 71 55 104 63 79 55 Crew gone to tea. Low traffic past monitor.

09:54 254 230 238 245 230 222 269 No demo work up at monitoring point. Portable generator running/operational at 5m.10:20 166 158 135 166 150 158 198  $\mu\text{m/s}$ 10:24 2,61 1,40 1,70 1,36 578 1,48 1,52 943 951 1,64 Commence DEMO of asphalt @ 2.5m from monitor  $\mu\text{m/s}$ 10:26 1,13 1,67 1,22 1,27 1,12 1,87 1,55 1,99 1,41 DEMO continues @ 2.5m from monitor.  $\mu\text{m/s}$ 10:30 1,16 1,45 718  $\mu\text{m/s}$  1,03 126 1,64 1,45 1,39 @ 3m from monitor.10:34 1,08 1,24 1,12  $\mu\text{m/s}$  Stop monitoring - crew clearing up rubble.