Water Monitoring Data - Monthly Summary

Month and Year	October 2026
Project	Sydney Metro SWM3
EPL License No.	21147
EPL Weblink	https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&id=21147&option=licence&searchrange=licence&range=POEO%20licence&prp=no&status=Issued
Specific EPL monitoring conditions	M2 - Requirement to monitor concentration of pollutants discharged

Monitoring Location	Number of times monitored during the month	Event based monitoring (Y/N)	Parameter e.g. TSS, pH	Unit eg. mg/L	Minimum value for month	Maximum value for month	Allowable Maximum limit	Allowable Minimum limit	Comment
SWM3 Monitoring Points	0	Y	NA	NA	NA	NA	NA	NA	No discharge off site.

Vibration Monitoring Data - Monthly Summary

Month and Year	October 2026
Project	Sydney Metro SWM3
EPL license No.	21147
EPL Weblink	https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&id=21147&option=licence&searchrange=licence&range=POEO%20licence&prp=no&status=Issued
Specific EPL monitoring conditions	M7.2 - Vibration monitoring

No vibration monitoring for the month of October.

Noise Monitoring Data - Monthly Summary	
Month and Year	October 2026
Project	Sydney Metro SWM3
EPL license No.	21147
EPL Weblink	https://apps.epa.nsw.gov.au/prpoeoapp/Detail.aspx?instid=21147&id=21147&option=licence&searchrange=licence&range=POEO%20licence&prp=no&status=Issued
Specific EPL monitoring conditions	M7.1 - Noise monitoring Appendix A- EPL R4.4 Validation Report

NCA 04 Charles St, Canterbury (Night OOH)

Date	Time	RBL	Predicted	LAeq15min	LaMax	LaMin	Detail
11/10/26	09:29	40	64 @ 15 Charles St, canterbury	60	71	49	Capping stone installation. Noise level below predictions

NCA 04 Close St, Canterbury (Night OOH)

Date	Time	RBL	Predicted	LAeq15min	LaMax	LaMin	Detail
23/11/26	03:38	35	55 @ façade of nearest sensitive receiver 20 Close St, Canterbury, therefore 57 @ monitoring location (outside gate of complex ~30m from façade)	62	80	40	Large extraneous noise source was insect and bird activity by the Cooks River park area. Works were audible and dominant from time to time within the 30mins it took to complete the works.
23/11/26	03:53			61	70	43	

No complaints were received as a result of the works. The works took approximately 30mins to complete. There were no exceedances as a result of the works that would require a change in additional mitigation measures.

No exceedances recorded for the month of October.